

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Administrative	09GS0016	ADA Compliance Projects	40009	1403010	6/10/2009	2,397,400	1,090,331	1,090,331	100.00%	0	0
Administrative	10GS0025	Criminal Justice Center Renovation	40009	1405010	6/10/2009	1,594,500	1,586,643	1,586,643	100.00%	0	0
Administrative	10GS0023	A A Birch Closeout	40009	1407010	6/10/2009	2,691,700	1,358,477	863,438	63.56%	0	495,039
Administrative	09GS0015	Major Maintenance for Facilities	40009	1409010	6/10/2009	446,100	701,381	681,697	97.19%	0	19,684
Administrative	10GS0026	Fulton Campus - Infrastructure, Construction, Closeout	40009	1410010	6/10/2009	24,603,119	25,553,119	25,539,052	99.94%	0	14,067
Administrative	10GS0032	Metro Southeast	40009	1411010	6/10/2009	985,300	768,643	739,627	96.23%	0	29,016
Administrative	09GS0019	Roofing Projects - Metro-wide	40009	1416010	6/10/2009	4,703,400	2,289,775	2,289,775	100.00%	0	0
Administrative	10GS0021	Fulton Campus - Additional Infrastructure Funds	40009	1418010	6/10/2009	2,000,000	1,050,000	1,038,083	98.87%	0	11,917
Administrative	09PD0007	Metro Northeast	40011	1410011	9/27/2010	16,000,000	16,000,000	16,000,000	100.00%	0	0
Administrative	11PR0003	Hickory Hollow Project	40011	1411011	9/27/2010	18,000,000	17,997,991	17,997,991	100.00%	0	0
Administrative	16FI0002	ADM Nash State Comm Donelson	40016	1405016	6/10/2015	1,000,000	1,000,000	1,000,000	100.00%	0	0
Administrative	16FI0003	ADM Nash State Comm Madison	40016	1406016	6/10/2015	1,000,000	1,000,000	0	0.00%	0	1,000,000
Administrative	Contg Recall	ADM GSD Capt Recall Contingency	40109	1406210	2/1/2016	1,346,982	1,346,982	1,346,982	100.00%	0	0
Administrative	Contg Recall	ADM GSD Capt Recall Contingency	40113	1402313	2/1/2016	1,145,160	1,145,160	265,583	23.19%	0	879,577
Administrative											
Arts Commission	Perc For Arts	Arts - 1% for the Arts Account	40009	41401010	6/10/2009	2,459,713	8,196,250	6,359,261	77.59%	36,225	1,800,764
Arts Commission	Perc For Arts	Arts - 1% for the Arts Account	40016	41404116	6/10/2015	8,934	848,934	0	0.00%	0	848,934
Arts Commission	Perc For Arts	Arts - 1% for the Arts Account	40017	41404117	6/22/2016	795,000	795,000	0	0.00%	0	795,000
Arts Commission	Perc For Arts	One Percent for Arts Contingency - MNPS	45015	41454115	6/18/2014	540,000	540,000	0	0.00%	0	540,000

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Arts Commission	Perc For Arts	One Percent for Arts Contingency - MNPS	45017	41454117	6/22/2016	1,324,100	1,324,100	0	0.00%	0	1,324,100
Arts Comm											
Circuit Court Clerk	10CI0001	Traffic Violation Management System	40009	23401010	6/10/2009	2,240,300	1,970,791	1,759,498	89.28%	0	211,293
Circuit Crt Clerk											
Codes	13CA0001	KIVA System Upgrades	40013	33401013	6/19/2012	5,000,000	5,000,000	2,862,583	57.25%	642,654	1,494,763
Codes											
District Energy System	07OO0002	DES Customer Connections	49107	68403010	9/27/2010	8,500,000	8,500,000	6,886,424	81.02%	0	1,613,576
District Energy System	07OO0001	DES Miscellaneous System Projects	49109	68401010	6/10/2009	2,919,390	2,919,390	2,719,385	93.15%	0	200,005
District Energy System	08OO0001	DES Customer Connections and Repairs	49109	68402010	6/10/2009	2,410,000	2,410,000	1,047,758	43.48%	0	1,362,242
District Energy System	16OO0004	DES FY16 Miscellaneous Service Projects	49116	68401016	6/10/2015	26,000,000	26,000,000	184,389	0.71%	0	25,815,611
DES											
Finance	11FI0001	FIN Flood Related Projects	40011	15403011	9/27/2010	500,000	500,000	0	0.00%	0	500,000
Finance	11FI0001	Flood-Related Projects	40011	15404011	9/27/2010	5,000,000	3,550,000	3,550,000	100.00%	0	0
Finance	11FI0001	Public Works - Flood Capital	40011	15404211	9/27/2010	900,000	826,526	826,526	100.00%	0	0
Finance											
Fire	09FD0001	Fire Dept - Master Plan Renovation	40009	32403010	6/10/2009	9,000,000	10,782,441	10,782,441	100.00%	0	0
Fire	10FD0003	Fire Training Tower	40009	32404010	6/10/2009	2,300,000	700,000	700,000	100.00%	0	0
Fire			48009	32405010	6/10/2009	2,000,000	2,000,000	2,000,000	100.00%	0	0
Fire	09FD0001	Fire Dept Master Plan	40011	32403011	9/27/2010	7,500,000	7,500,000	7,499,315	99.99%	685	0
Fire	12GS0014	Fire Dept - Master Plan Implementation	40013	32403013	6/19/2012	12,000,000	12,000,000	12,000,000	100.00%	0	0
Fire	12GS0014	Fire Department Master Plan	40014	32403014	6/12/2013	10,000,000	10,000,000	10,000,000	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Fire	12GS0014	FIR Master Plan Implementation	40015	32401015	6/18/2014	10,000,000	9,842,000	7,802,908	79.28%	95,271	1,943,821
Flre	15FD0003	FIR Major Equipment / Mini Pumper	40015	32402015	6/18/2014	2,000,000	2,000,000	1,809,111	90.46%	0	190,889
Fire	16FD0001	FIR Master Plan Implementation	40016	32401016	6/10/2015	10,000,000	10,000,000	0	0.00%	0	10,000,000
Fire											
General Hospital	14GH0001	STAR System Upgrade - Hospital Authority	40014	67401014	6/12/2013	2,300,000	2,300,000	2,300,000	100.00%	0	0
General Hospital	14GH0001	GHO IT System Replace / McKesson	40015	67401015	6/18/2014	1,200,000	1,200,000	1,200,000	100.00%	0	0
General Hospital	11GH0002	GHO Medical Equipment	40015	67402015	6/18/2014	1,800,000	1,800,000	1,800,000	100.00%	0	0
General Hospital	16GH0005	GHO Maintenance / Renovation / Equipment	40016	67401016	6/10/2015	3,000,000	3,000,000	2,998,783	99.96%	0	1,217
General Hospital		GHO Misc Equipment / Upgrades	40017	67401017	6/22/2016	5,000,000	5,000,000	3,947,367	78.95%	0	1,052,633
General Hospital											
General Services	11GS0016	Howard Campus FF&E	40011	10401011	9/27/2010	3,000,000	3,000,000	2,857,913	95.26%	0	142,087
General Services	10GS0006	Clifford Allen Bldg Renovation	40011	10402011	9/27/2010	2,000,000	2,250,000	2,044,533	90.87%	45,863	159,604
General Services	09GS0015	Misc. Building Improvments	40011	10403011	9/27/2010	4,750,000	4,750,000	4,750,000	100.00%	0	0
General Services	11BE0002	Highland Heights Renovation	40011	10404011	9/27/2010	10,000,000	10,000,000	10,000,000	100.00%	0	0
General Services	02PW020	North Nashville Infrastructure	40011	10405011	9/27/2010	3,670,000	3,680,000	3,680,000	100.00%	0	0
General Services	13GS0014	Misc Building Improvements	40013	10403013	6/19/2012	10,000,000	12,125,000	12,117,967	99.94%	0	7,033
General Services	12GS0005	Upgrade Weather Warning System	40013	10405013	6/19/2012	2,000,000	1,997,505	1,997,505	100.00%	0	0
General Services	09GS0019	Misc Building Improvements	40014	10403014	6/12/2013	18,500,000	19,894,000	19,506,814	98.05%	361,911	25,275
General Services	14GS0010	One Stop Permit Center	40014	10410014	6/12/2013	3,000,000	2,800,000	2,588,013	92.43%	2,152	209,835

Metropolitan Government of Nashville and Davidson County
Quarterly Financial Updates
Inception through March 31, 2017
General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
General Services	02PR012	North Nashville Greenway	40014	10412014	6/12/2013	5,600,000	5,600,000	5,600,000	100.00%	0	0
General Services	09GS0019	GSR Roofing / Building Maintenance	40015	10401015	6/18/2014	7,000,000	7,000,000	4,064,243	58.06%	556,841	2,378,916
General Services	15GS0012	GSR Energy Improvements	40015	10402015	6/18/2014	4,000,000	4,000,000	1,400,335	35.01%	479,206	2,120,459
General Services	15GS0021	GSR Judicial Campus Master Plan	40015	10403015	6/18/2014	1,500,000	1,500,000	1,378,850	91.92%	0	121,150
General Services	14GS0015	GSR Farmers Market Upgrade	40015	10404015	6/18/2014	500,000	500,000	288,517	57.70%	131,565	79,918
General Services	15GS0011	GSR Police / Fire Training Academy	40015	10405015	6/18/2014	1,000,000	1,000,000	501,929	50.19%	0	498,071
General Services	16GS0012	GSR South Nashville HeadStart Study	40016	10401016	6/10/2015	500,000	500,000	23,945	4.79%	39,535	436,520
General Services	16GS0011	GSR Nashville International Academy	40016	10402016	6/10/2015	750,000	750,000	730,000	97.33%	0	20,000
General Services	09GS0019	GSR Building Rehab / Maintenance	40016	10403016	6/10/2015	6,750,000	6,322,000	3,314,848	52.43%	1,064,617	1,942,535
General Services	16GS0013	GSR DCSO Jail / CJC Renovation	40016	10404016	6/10/2015	113,400,000	111,281,000	22,525,769	20.24%	12,963,202	75,792,029
General Services	16GS0013	GSR CJC Relocate-Leases	40016	10406016	6/10/2015	0	50,000	50,000	100.00%	0	0
General Services	16GS0013	GSR CJC Relocate-IT Equip	40016	10407016	6/10/2015	0	1,054,610	1,054,610	100.00%	0	0
General Services	16GS0013	GSR CJC Relocate-Move	40016	10408016	6/10/2015	0	240,413	240,413	100.00%	0	0
General Services	16PW0020	GSR LIB Parking Garage Upgrade	40016	10409016	6/10/2015	1,800,000	1,800,000	720,175	40.01%	1,079,825	0
General Services	17GS0016	GSR Police Headquarters	40017	10401017	6/22/2016	26,668,400	26,668,400	4,474,398	16.78%	4,542,067	17,651,935
General Services	17GS0018	GSR Sheriff Admin Offices	40017	10403017	6/22/2016	19,081,000	19,081,000	13,042	0.07%	71,433	18,996,525
General Services	17GS0012	GSR Major Fleet	40017	10404017	6/22/2016	15,000,000	15,000,000	1,081,101	7.21%		13,918,899
General Services	16FD0001	GSR New Firehalls	40017	10405017	6/22/2016	9,635,000	9,635,000	0	0.00%		9,635,000
General Services	17GS0011	GSR Criminal Justice Center	40017	10406017	6/22/2016	19,419,000	20,000,000	5,324,319	26.62%	0	14,675,681
General Services	17GS0017	GSR A A Birch Renovate	40017	10407017	6/22/2016	2,939,000	2,939,000	29,756	1.01%	42,115	2,867,129
General Services	17FM0029	GSR Farmers Market	40017	10408017	6/22/2016	3,000,000	3,000,000	6,446	0.21%	293,814	2,699,740
General Services	17GS0005	GSR Misc Building Repairs	40017	10409017	6/22/2016	5,000,000	5,000,000	35,433	0.71%	3,370	4,961,197
General Services	17JC0013	GSR Juvenile Justice Ctr MPlan	40017	10411017	6/22/2016	1,000,000	1,000,000	367,298	36.73%	512,317	120,385

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
General Services	17GS0016	GSR Police Headquarters-ITS	40017	10441017	6/22/2016	1,331,600	1,331,600	0	0.00%		1,331,600
General Services	17GS0018	GSR Sheriff Admin Offices-ITS	40017	10443017	6/22/2016	919,000	919,000	0	0.00%		919,000
General Services	10GS0016	GSR OFM CP 4% New/Rpl Vehicles	40114	10401114	6/12/2013	15,000,000	15,000,000	13,606,163	90.71%		1,393,837
General Services	10GS0002	Radio Infrastructure Improvements and Equipment	40401	10440401	9/27/2010	18,000,000	22,547,869	22,547,869	100.00%	0	0
General Services	16GS0007	GSR RS Radio Replacements	40402	10440402	6/10/2015	8,000,000	8,000,000	2,469,343	30.87%	5,927,104	(396,447) *
General Services	FY11 USD Contg	GSR LIB Parking Garage Upgrade	48011	10481011	9/27/2010	1,200,000	1,200,000	1,200,000	100.00%	0	0
General Services					Notes:	* Overage is due to Encumbrances; which will be reimbursed through a related contract.					
Health	12HD0001	Lentz Health Center	40113	38401113	2/12/2013	28,000,000	29,640,800	29,490,800	99.49%	43,041	106,959
Health											
ITS	10IT0001	Construction Projects	40009	14401010	6/10/2009	4,597,300	4,597,300	4,597,154	100.00%	0	146
ITS	08IT0011	Exchange / Directory Service	40009	14402010	6/10/2009	917,689	917,749	917,749	100.00%	0	0
ITS	10IT0017	Disaster Recovery Back-up Site	40009	14403010	6/10/2009	860,000	860,001	860,001	100.00%	0	0
ITS	10IT0019	Howard Office Building Data Center	40009	14406010	6/10/2009	4,820,760	4,820,760	4,820,760	100.00%	0	0
ITS	09IT0001	Network Info Security	40009	14410010	6/10/2009	854,776	854,716	854,716	100.00%	0	0
ITS	11IT0012	ITS Construction	40011	14401011	9/27/2010	2,556,000	2,564,568	2,564,568	100.00%	0	0
ITS	11IT0008	Replace End-of-Life Equipment	40011	14402011	9/27/2010	2,031,000	2,031,000	2,031,000	100.00%	0	0
ITS	11IT0011	Enterprise Agreement	40011	14403011	9/27/2010	4,500,000	4,495,251	4,495,251	100.00%	0	0
ITS	12IT0001	Construction - Data / Voice	40013	14401013	6/19/2012	1,206,000	1,206,000	1,201,760	99.65%	4,240	0
ITS	12IT0006	Upgrade EoL SONET Network Infrastructure	40013	14402013	6/19/2012	4,672,000	4,626,210	4,437,782	95.93%	171,428	17,000
ITS	12IT0010	Storage Area Network Upgrades	40013	14403013	6/19/2012	1,300,000	1,300,000	1,300,000	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
ITS	14IT0001	Date and Voice for Construction Projects	40014	14401014	6/12/2013	1,176,000	1,176,000	1,171,598	99.63%	950	3,452
ITS	14IT0002	Upgrade EBS	40014	14402014	6/12/2013	3,000,000	5,125,000	4,174,256	81.45%	749,668	201,076
ITS	12IT0001	ITS Midtown Hills Prec - Tech	40014	14412014	6/12/2013	592,000	602,945	544,988	90.39%	11,657	46,300
ITS	15IT0005	ITS End of Life Telephone Systems	40015	14402015	6/18/2014	1,200,000	1,200,000	1,169,085	97.42%	24,110	6,805
ITS	15IT0003	ITS End of Life Networks	40015	14403015	6/18/2014	2,200,000	1,450,000	1,448,416	99.89%	0	1,584
ITS	15IT0006	ITS Data & Voice for Projects	40015	14404015	6/18/2014	600,000	600,000	508,142	84.69%	67,130	24,728
ITS	15IT0008	ITS WEBudget Replacement	40015	14405015	6/18/2014	1,000,000	1,000,000	1,000,000	100.00%	0	0
ITS	15IT0006	ITS North Nashville Infrastructure	40015	14406015	6/18/2014	1,900,000	1,900,000	1,900,000	100.00%	0	0
ITS	15IT0005	ITS End of Life Telephone Systems	40016	14401016	6/10/2015	2,200,000	2,200,000	1,239,785	56.35%	106,164	854,051
ITS	15IT0006	ITS Data & Voice for Projects	40016	14402016	6/10/2015	993,000	993,000	987,054	99.40%	5,946	0
ITS	16IT0002	ITS Computer Network Monitoring	40016	14403016	6/10/2015	807,000	807,000	510,639	63.28%	21,618	274,743
ITS	15IT0006	ITS New CJC Jail	40016	14406016	6/10/2015	2,119,000	2,119,000	6,773	0.32%	8,000	2,104,227
ITS	15IT0006	ITS POL Data Center Relocation	40016	14407016	6/10/2015	2,093,000	2,093,000	788,823	37.69%	992,161	312,016
ITS	15IT0006	ITS POL Temporary Relocations	40016	14408016	6/10/2015	976,000	976,000	246,524	25.26%	3,523	725,953
ITS	17IT0024	ITS Communication Tower Repair	40017	14401017	6/22/2016	3,000,000	3,000,000	2,388,574	79.62%	188,029	423,397
ITS	17IT0022	ITS EBS/iProcurement Assessmnt	40017	14402017	6/22/2016	600,000	600,000	483,149	80.52%	24,168	92,683
ITS	15IT0006	ITS Data & Voice for Projects	40017	14403017	6/22/2016	1,400,000	1,400,000	537,650	38.40%	534,760	327,590
ITS	17IT0004	ITS Fiberoptic Cabling Expans	40017	14405017	6/22/2016	500,000	500,000	0	0.00%		500,000
ITS	16IT0002	ITS Ntwrk Monitor/Troubleshoot	40017	14407017	6/22/2016	1,176,000	1,176,000	1,080,436	91.87%	37,121	58,443

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
ITS	16IT0004	ITS Telecomm Tracking System	40017	14408017	6/22/2016	570,000	570,000	109,595	19.23%	26,920	433,485
ITS	17IT0008	ITS Hyperion Budget Sys Ph II	40017	14410017	6/22/2016	500,000	500,000	366,153	73.23%	25,336	108,511
ITS	17IT0023	ITS Content Mgmt System	40017	14414017	6/22/2016	500,000	500,000	0	0.00%		500,000
ITS											
JIS	10JI0001	OJIES System	40009	29401010	6/10/2009	1,213,900	509,854	484,854	95.10%	0	25,000
JIS											
Library	09PL0001	Goodlettsville Library	40009	39401010	6/10/2009	5,242,880	5,242,874	5,242,874	100.00%	0	0
Library	11PL0001	Bellevue Library - Planning / Land Acquisition	40011	39401011	9/27/2010	1,000,000	1,081,683	1,081,683	100.00%	0	0
Library	12GS0011	Bellevue Library - Construction and Equipping	40013	39401013	6/19/2012	9,500,000	8,932,124	8,669,887	97.06%	11,169	251,068
Library	97PL001	Archives Planning	40013	39401113	6/19/2012	500,000	500,000	500,000	100.00%	0	0
Library	97PL001	Archive Renovation - Main Library	40013	39401213	6/19/2012	2,000,000	1,939,867	1,939,862	100.00%	0	5
Library	07PL0001	Library - Miscellaneous Maintenance Projects	40014	39401014	6/12/2013	4,000,000	4,000,000	3,999,736	99.99%	0	264
Library	14PL0001	Limitless Library - Middle Schools Project	40014	39402014	6/12/2013	1,000,000	1,000,000	1,000,000	100.00%	0	0
Library	07PW0001	LIB Miscellaneous Maintenance	40015	39401015	6/18/2014	4,000,000	4,500,000	4,486,567	99.70%	0	13,433
Library	14PW0001	LIB Limitless Library Upgrades	40015	39402015	6/18/2014	1,000,000	1,000,000	1,000,000	100.00%	0	0
Library	15GS0009	LIB Miscellaneous Maintenance	40016	39401016	6/10/2015	2,000,000	2,000,000	1,937,887	96.89%	62,113	0
Library	14PL0001	LIB Limitless Library Upgrades	40016	39402016	6/10/2015	1,000,000	1,000,000	1,000,000	100.00%	0	0
Library	17GS0020	LIB Maintenance	40017	39401017	6/22/2016	4,000,000	4,000,000	257,990	6.45%	4,250	3,737,760
Library	17GS0019	LIB New Donelson Library	40017	39402017	6/22/2016	5,838,000	5,838,000	0	0.00%	0	5,838,000
Library	15IT0006	LIB New Donelson Library-ITS	40017	39442017	6/22/2016	162,000	162,000	0	0.00%	0	162,000

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Library											
MDHA	12HA0001	MDHA Affordable Housing Infrastructure	40016	77401016	6/10/2015	4,000,000	4,000,000	3,472,020	86.80%	0	527,980
MDHA	09HA0002	African American Museum - Capital Allocation	40209	77411010	6/10/2009	10,000,000	8,987,947	2,226,923	24.78%	0	6,761,024
MDHA	17HA0002	MDHA Infrastructure Improv-Hsg	40017	77401017	6/22/2016	7,000,000	7,000,000	494,493	7.06%	0	6,505,507
MDHA											
MNPS	03BE0012	ADA Compliance	45009	80408009	6/10/2009	2,000,000	3,152,029	3,152,029	100.00%	0	0
MNPS	03BE0055	Maintenance Emergencies	45009	80414009	6/10/2009	3,500,000	9,171,512	9,171,512	100.00%	0	0
MNPS		Schools - Capital Contingency	45011	1403111	9/27/2010	2,000,000	2,000,000	2,000,000	100.00%	0	0
MNPS		MNPS Misc. Construction Projects	45011	80405011	9/27/2010	1,242,222	1,280,378	1,280,378	100.00%	0	0
MNPS	04BE0006	Antioch Middle Renovation	45013	80404313	6/19/2012	11,000,000	10,623,826	10,623,826	100.00%	0	0
MNPS	03BE0002	Norman Binkley Renovation	45013	80404413	6/19/2012	6,500,000	7,167,603	7,167,603	100.00%	0	0
MNPS	13BE0045	John Early Middle School Renovation	45013	80404513	6/19/2012	3,700,000	1,890,116	1,890,116	100.00%	0	0
MNPS	13BE0015	Julia Green Elementary Land Purchase / Expansion	45013	80404713	6/19/2012	1,000,000	1,002,298	1,002,298	100.00%	0	0
MNPS	03BE0034	Joelton Middle School Renovation	45013	80404813	6/19/2012	6,900,000	8,364,861	8,364,861	100.00%	0	0
MNPS	13BE0013	A Z Kelley Elementary Renovation	45013	80404913	6/19/2012	2,600,000	2,475,366	2,475,366	100.00%	0	0
MNPS	12BE0007	Antioch Land for New Elementary and Middle School	45013	80405113	6/19/2012	1,100,000	1,012,367	1,012,367	100.00%	0	0
MNPS	13BE0030	Henry Oliver Middle School Renovation	45013	80405213	6/19/2012	3,700,000	3,301,894	3,301,894	100.00%	0	0
MNPS	04BE0030	Rose Park Middle School Renovation	45013	80405313	6/19/2012	8,500,000	8,204,734	8,204,734	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
Quarterly Financial Updates
Inception through March 31, 2017
General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MNPS	09BE0030	Hume Fogg Gym Addition and Land Purchase	45013	80405413	6/19/2012	7,900,000	8,149,276	8,149,276	100.00%	0	0
MNPS	03BE0056	Stratford High School Renovation	45013	80405513	6/19/2012	20,100,000	22,725,279	22,613,904	99.51%	22,712	88,663
MNPS	03BE0055	MNPS Miscellaneous Maintenance Projects	45013	80405613	6/19/2012	3,000,000	3,000,000	3,000,000	100.00%	0	0
MNPS	03BE0053	MNPS Miscellaneous Construction Projects	45013	80405713	6/19/2012	6,000,000	4,279,723	4,131,088	96.53%	73,978	74,657
MNPS	13BE0043	Antioch Cluster - New Elementary School	45014	80404314	6/12/2013	16,899,000	17,680,499	17,680,499	100.00%	0	0
MNPS	13BE0014	Granbery Elementary - 12 Classroom Addition	45014	80404414	6/12/2013	3,079,000	2,838,096	2,838,096	100.00%	0	0
MNPS	14BE0020	Madison Middle School - 12 Classroom Addition	45014	80404514	6/12/2013	3,105,000	2,466,111	2,466,111	100.00%	0	0
MNPS	13BE0019	Maxwell Elementary - 12 Classroom Addition	45014	80404714	6/12/2013	3,079,000	2,557,353	2,557,353	100.00%	0	0
MNPS	13BE0035	Shayne Elementary - 12 Classroom Addition	45014	80404814	6/12/2013	3,079,000	2,578,596	2,578,596	100.00%	0	0
MNPS	14BE0035	Waverly-Belmont Elementary - Addition/Renovation	45014	80404914	6/12/2013	8,500,000	10,877,571	10,877,571	100.00%	0	0
MNPS	03BE0026	Goodlettsville Middle School - Replacement	45014	80405014	6/12/2013	20,176,000	20,052,261	19,886,868	99.18%	165,352	41
MNPS	14BE0024	McGavock High School - Fire Safety Improvements	45014	80405214	6/12/2013	750,000	513,678	513,678	100.00%	0	0
MNPS	03BE0057	Technology Improvements	45014	80405314	6/12/2013	10,000,000	7,374,355	7,374,355	100.00%	0	0
MNPS	03BE0005	Bus Replacements - Mandatory	45014	80405414	6/12/2013	3,000,000	3,000,000	3,000,000	100.00%	0	0
MNPS	13BE0041	ADA Compliance / Accommodations	45014	80405514	6/12/2013	1,000,000	1,000,000	1,000,000	100.00%	0	0
MNPS	14BE0037	Asbestos Environment Abatement	45014	80405614	6/12/2013	1,000,000	999,352	999,352	100.00%	0	0
MNPS	14BE0038	Asphalt Paving	45014	80405714	6/12/2013	1,000,000	1,000,000	1,000,000	100.00%	0	0
MNPS	14BE0039	Casework Furniture Lab Upgrades	45014	80405814	6/12/2013	1,000,000	1,618,878	1,618,878	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
Quarterly Financial Updates
Inception through March 31, 2017
General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MNPS	14BE0042	Emergency Maintenance - Entry Vestibules	45014	80405914	6/12/2013	1,158,000	3,160,126	2,456,043	77.72%	358,725	345,358
MNPS	14BE0045	HVAC Upgrades and Replacements	45014	80406014	6/12/2013	5,400,000	4,667,605	4,667,605	100.00%	0	0
MNPS	14BE0048	Plumbing Repairs and Boiler Upgrades	45014	80406114	6/12/2013	2,500,000	2,499,729	2,499,729	100.00%	0	0
MNPS	03BE0053	Roof Repairs and Replacements	45014	80406214	6/12/2013	3,000,000	3,000,344	3,000,344	100.00%	0	0
MNPS	14BE0049	Security Upgrades	45014	80406314	6/12/2013	5,000,000	4,752,924	4,752,924	100.00%	0	0
MNPS	14BE0050	HS Track Upgrades	45014	80406514	6/12/2013	1,000,000	617,126	617,126	100.00%	0	0
MNPS	14BE0042	Emergency Maintenance Projects	45014	80406914	6/12/2013	600,000	603,369	603,369	100.00%	0	0
MNPS		MNPS Omnibus Projects	45014	80407014	6/12/2013	3,702,800	3,702,800	3,702,800	100.00%	0	0
MNPS	13BE0046	MNPS Glenclyff Elem Addition	45015	80404015	6/18/2014	3,700,000	3,900,785	3,855,799	98.85%	35,439	9,547
MNPS	14BE0030	MNPS Overton Cluster Elem	45015	80404215	6/18/2014	14,110,000	2,763,820	948,581	34.32%	350,193	1,465,046
MNPS	14BE0021	MNPS Ruby Major Elem Addition	45015	80404315	6/18/2014	3,500,000	3,921,769	3,916,812	99.87%	0	4,957
MNPS	15BE0004	MNPS MLK Magnet Addition	45015	80404415	6/18/2014	6,900,000	7,010,580	6,714,712	95.78%	176,071	119,797
MNPS	03BE0003	MNPS Bordeaux Demolition / Pre-K	45015	80404515	6/18/2014	990,000	1,058,756	1,058,756	100.00%	0	0
MNPS	15BE0002	MNPS Cane Ridge Elem Land	45015	80404715	6/18/2014	650,000	650,000	650,000	100.00%	0	0
MNPS	14BE0013	MNPS Glenview Elem Addition	45015	80404815	6/18/2014	4,200,000	5,218,596	5,194,583	99.54%	19,150	4,863
MNPS	03BE0032	MNPS Hume-Fogg HS Renovation	45015	80404915	6/18/2014	23,000,000	23,000,000	16,546,200	71.94%	2,141,397	4,312,403
MNPS	03BE0060	MNPS Tusculum Elem Renovation	45015	80405015	6/18/2014	17,300,000	17,453,190	6,821,788	39.09%	4,728,889	5,902,513
MNPS	15BE0005	MNPS Pre-K Casa Azafran	45015	80405115	6/18/2014	650,000	944,109	901,460	95.48%	11,126	31,523
MNPS	03BE0057	MNPS Technology	45015	80405315	6/18/2014	15,000,000	15,064,712	15,064,712	100.00%	0	0
MNPS	03BE0005	MNPS Bus / Vehicle Replacements	45015	80405415	6/18/2014	10,000,000	10,000,000	10,000,000	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
Quarterly Financial Updates
Inception through March 31, 2017
General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MNPS	13BE0041	MNPS ADA Compliance Maintenance / Upgrades	45015	80405515	6/18/2014	800,000	800,000	498,378	62.30%	179,797	121,825
MNPS	14BE0037	MNPS Asbestos / Environmental Upgrades	45015	80405615	6/18/2014	600,000	603,926	287,245	47.56%	311,209	5,472
MNPS	14BE0047	MNPS Music Makes Us	45015	80405915	6/18/2014	420,000	532,203	526,341	98.90%	839	5,023
MNPS	15BE0011	MNPS Maintenance - Steam Water Sewer	45015	80406215	6/18/2014	1,500,000	1,473,069	1,473,069	100.00%	0	0
MNPS	15BE0011	MNPS Maintenance - HVAC Chillers Controls	45015	80406315	6/18/2014	500,000	499,171	499,171	100.00%	0	0
MNPS	15BE0011	MNPS Maintenance - Steam Boiler Replacements	45015	80406415	6/18/2014	1,000,000	1,019,061	1,019,061	100.00%	0	0
MNPS	14BE0039	MNPS Caseworks / Furniture / Lab Upgrades	45015	80406515	6/18/2014	800,000	800,000	21,769	2.72%	841	777,390
MNPS	14BE0042	MNPS Emergency Maint / Entry Vestibules	45015	80406615	6/18/2014	1,200,000	659,402	594,503	90.16%	31,625	33,274
MNPS	03BE0053	MNPS Roof Replacements	45015	80406715	6/18/2014	1,700,000	1,730,606	1,730,606	100.00%	0	0
MNPS	14BE0030	MNPS Crieve Hall ES - Options	45015	80406815	6/18/2014	5,500,000	5,500,000	560,500	10.19%	3,654,966	1,284,534
MNPS	14BE0030	MNPS N Binkley ES - Options	45015	80406915	6/18/2014	7,100,000	7,395,605	3,689,035	49.88%	2,876,591	829,979
MNPS	MNPS Contingency	ADM MNPS FY16 Capital Contingency	45016	1411016	6/10/2015	4,000,000	0	0	0.00%	0	0
MNPS	15BE0004	MNPS MLK Renovation and Additions	45016	80404416	6/10/2015	30,000,000	30,995,000	6,835,219	22.05%	1,338,801	22,820,980
MNPS	13BE0041	MNPS ADA Compliance	45016	80405116	6/10/2015	500,000	500,000	228,539	45.71%	101,056	170,405
MNPS	16BE0022	MNPS Exterior Building Improvements	45016	80405216	6/10/2015	1,174,000	1,174,563	1,029,138	87.62%	75,512	69,913
MNPS	16BE0018	MNPS Nashville School of the Arts - Planning and Design	45016	80405316	6/10/2015	1,500,000	1,500,000	31,625	2.11%	1,468,375	0
MNPS	16BE0011	MNPS Hillsboro HS - Planning and Design	45016	80405416	6/10/2015	1,750,000	1,776,544	1,695,942	95.46%	0	80,602
MNPS	16BE0013	MNPS Hillwood HS - Planning and Design	45016	80405516	6/10/2015	1,750,000	1,754,113	197,909	11.28%	1,556,204	0

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MNPS	14BE0041	MNPS Electrical Upgrades	45016	80405616	6/10/2015	1,773,000	1,823,000	908,904	49.86%	722,973	191,123
MNPS	16BE0020	MNPS Early Learning Center - Southeast	45016	80405716	6/10/2015	2,000,000	2,487,071	2,305,432	92.70%	1,370	180,269
MNPS	14BE0042	MNPS Emergency Construction and Contingency	45016	80405916	6/10/2015	2,300,000	2,842,072	1,000,190	35.19%	47,303	1,794,579
MNPS	14BE0032	MNPS Pennington ES Upgrades	45016	80406116	6/10/2015	4,000,000	4,000,000	1,319,745	32.99%	1,996,803	683,452
MNPS	14BE0045	MNPS HVAC Upgrades	45016	80406216	6/10/2015	4,100,000	4,100,000	3,983,576	97.16%	116,112	312
MNPS	03BE0054	MNPS Rosebank ES Renovations	45016	80406316	6/10/2015	6,000,000	7,500,000	3,869,627	51.60%	2,567,841	1,062,532
MNPS	03BE0057	MNPS Technology	45016	80406416	6/10/2015	10,000,000	10,000,000	9,076,941	90.77%	274,512	648,547
MNPS	16BE0004	MNPS Transportation	45016	80406516	6/10/2015	10,000,000	10,000,000	9,511,479	95.11%	465,950	22,571
MNPS	15BE0001	MNPS Cane Ridge Area ES	45016	80406616	6/10/2015	19,000,000	19,000,000	4,290,577	22.58%	13,815,773	893,650
MNPS	03BE0053	MNPS Roof Replacement and Repairs	45016	80406716	6/10/2015	2,552,900	2,523,960	1,671,809	66.24%	344,268	507,883
MNPS	04BE0026	MNPS Overton HS Renovation and Additions	45016	80406816	6/10/2015	30,000,000	30,000,000	11,913,494	39.71%	12,282,841	5,803,665
MNPS	MNPS Contg	ADM MNPS FY17 Capital Conting	45017	01411017	6/22/2016	4,000,000	1,246,900	0	0.00%	0	1,246,900
MNPS	13BE0023	MNPS McMurray MS Renovation	45017	80404017	6/22/2016	20,750,000	20,750,000	1,343,074	6.47%	17,650,951	1,755,975
MNPS	16BE0001	MNPS Antioch HS Addition/Reno	45017	80404217	6/22/2016	6,900,000	6,900,000	284,802	4.13%	0	6,615,198
MNPS	17BE0003	MNPS East Magnet Stadium Upgr	45017	80404317	6/22/2016	2,750,000	3,300,000	44,865	1.36%	3,190,943	64,192
MNPS	15BE0003	MNPS Glenclyff HS Stadium Upgr	45017	80404417	6/22/2016	2,200,000	2,350,000	111,241	4.73%	2,208,363	30,396
MNPS	17BE0014	MNPS Land Acquisitions	45017	80404517	6/22/2016	4,550,000	4,400,000	221,777	5.04%	4,198	4,174,025
MNPS	17BE0012	MNPS Tusculum Elem New	45017	80404717	6/22/2016	4,000,000	4,000,000	4,000,000	100.00%	0	0
MNPS	13BE0041	MNPS ADA Improvements	45017	80405117	6/22/2016	500,000	500,000	0	0.00%	0	500,000
MNPS	16BE0018	MNPS NSA-Planning	45017	80405217	6/22/2016	2,500,000	2,500,000	7,500	0.30%	0	2,492,500
MNPS	16BE0022	MNPS Exterior Bldg Improvement	45017	80405317	6/22/2016	800,000	800,000	0	0.00%	38,931	761,069

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MNPS	16BE0012	MNPS Hillsboro HS Renovation	45017	80405417	6/22/2016	40,000,000	40,000,000	234,168	0.59%	2,396,023	37,369,809
MNPS	16BE0013	MNPS Hillwood HS Planning	45017	80405517	6/22/2016	2,250,000	2,250,000	21,458	0.95%	0	2,228,542
MNPS	14BE0041	MNPS Electrical Upgrades	45017	80405617	6/22/2016	925,000	925,000	152,952	16.54%	230,503	541,545
MNPS	14BE0042	MNPS Emergency Contingency Funds	45017	80405917	6/22/2016	2,000,000	2,569,000	0	0.00%	0	2,569,000
MNPS	14BE0032	MNPS Pennington Elem Renovate	45017	80406117	6/22/2016	8,100,000	8,100,000	339,172	4.19%	5,655,678	2,105,150
MNPS	16BE0024	MNPS Facilities Assessment Rpt	45017	80406217	6/22/2016	1,900,000	1,900,000	17	0.00%	866,176	1,033,807
MNPS	03BE0054	MNPS Rosebank Elem Renovation	45017	80406317	6/22/2016	1,000,000	1,000,000	1,000,000	100.00%	0	0
MNPS	03BE0057	MNPS Technology	45017	80406417	6/22/2016	16,000,000	16,000,000	4,844,111	30.28%	672,357	10,483,532
MNPS	03BE0005	MNPS Transportation	45017	80406517	6/22/2016	7,500,000	7,500,000	0	0.00%	2,925,040	4,574,960
MNPS	03BE0053	MNPS Roof Repair Replacement	45017	80406717	6/22/2016	1,750,000	1,750,000	611,790	34.96%	382,687	755,523
MNPS	04BE0026	MNPS Overton HS Renovation	45017	80406817	6/22/2016	10,000,000	10,000,000	6,699,509	67.00%	1,000,741	2,299,750
MNPS	14BE0045	MNPS HVAC Upgrades	45017	80407117	6/22/2016	11,300,000	11,610,000	450,697	3.88%	2,638,191	8,521,112
MNPS											
MTA	10MT0002	MTA - Rapid Transit Infrastructure	40009	78403010	6/10/2009	3,500,000	3,500,000	3,500,000	100.00%	0	0
MTA	11MT0005	Rapid Transit Route Analysis	40011	78403011	9/27/2010	800,000	800,000	800,000	100.00%	0	0
MTA	11MT0002	Replacement Buses	40011	78406011	9/27/2010	6,950,000	6,950,000	6,950,000	100.00%	0	0
MTA	13MT0001	Grant Matches - MTA	40013	78402013	6/19/2012	4,292,000	4,292,000	4,292,000	100.00%	0	0
MTA	13MT0010	Murfreesboro Road - Bus Rapid Transit - Study / Construct	40013	78403013	6/19/2012	4,800,000	4,800,000	4,347,294	90.57%	0	452,706
MTA	13MT0002	RTA Grant Matches	40013	78404013	6/19/2012	500,000	500,000	500,000	100.00%	0	0
MTA	13MT0004	Paratransit Buses - New / Replace	40013	78405013	6/19/2012	3,360,000	3,360,000	3,360,000	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
Quarterly Financial Updates
Inception through March 31, 2017
General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MTA	13MT0003	Fixed Route Buses - New / Replace	40013	78406013	6/19/2012	18,000,000	18,000,000	18,000,000	100.00%	0	0
MTA	13MT0005	Music City Circuit Buses - New / Replace	40013	78407013	9/27/2010	3,500,000	3,500,000	2,928,397	83.67%	0	571,603
MTA	13MT0008	Grant Matches - Special Projects - MTA	40013	78408013	6/19/2012	3,158,000	3,158,000	2,776,439	87.92%	0	381,561
MTA	13MT0006	AMP - Bus Rapid Transit Project	40014	78401014	6/12/2013	7,500,000	3,000,000	2,366,662	78.89%	0	633,338
MTA	13MT0002	MTA Grant Match - Vehicle Prep and Logistics 2014	40014	78403014	6/12/2013	2,250,000	2,250,000	2,190,421	97.35%	0	59,579
MTA	13MT0009	MTA Grant Match - RTA Projects 2013	40014	78404014	6/12/2013	750,000	750,000	750,000	100.00%	0	0
MTA	13MT0009	MTA Grant Match - RTA Projects 2014	40014	78405014	6/12/2013	1,250,000	1,250,000	122,408	9.79%	0	1,127,592
MTA	13MT0003	MTA - Replacement of 12 Buses	40014	78406014	6/12/2013	10,000,000	10,000,000	10,000,000	100.00%	0	0
MTA	14MT0001	Vehicle Location System (AVL)	40014	78407014	6/12/2013	1,500,000	1,500,000	1,500,000	100.00%	0	0
MTA	13MT0004	MTA - Replacement of Paratransit Vehicles	40014	78408014	6/12/2013	2,000,000	2,000,000	1,683,431	84.17%	0	316,569
MTA	14MT0002	MTA Building Renovation and Repairs	40014	78409014	6/12/2013	1,500,000	1,500,000	1,251,252	83.42%	0	248,748
MTA	15MT0001	MTA Grant Match	40015	78401015	6/18/2014	3,350,000	3,350,000	2,035,004	60.75%	0	1,314,996
MTA	15MT0005	MTA Building Renovations	40015	78402015	6/18/2014	2,000,000	2,000,000	75,227	3.76%	0	1,924,773
MTA	15MT0004	MTA BRT Lite Infrastructure	40015	78403015	6/18/2014	3,000,000	3,000,000	1,301	0.04%	0	2,998,699
MTA	15MT0007	MTA Bus Shelters	40015	78405015	6/18/2014	1,000,000	1,000,000	995,038	99.50%	0	4,962
MTA	15MT0002	MTA Replacement Buses / Vehicles	40015	78406015	6/18/2014	8,300,000	8,300,000	764,035	9.21%	0	7,535,965
MTA	15MT0002	MTA Replacement Buses	40016	78401016	6/10/2015	6,777,500	7,277,500	0	0.00%	0	7,277,500
MTA	15MT0001	MTA Grant Match	40016	78402016	6/10/2015	3,162,500	3,162,500	0	0.00%	0	3,162,500
MTA	15MT0003	MTA Paratransit Vehicles	40016	78403016	6/10/2015	1,000,000	1,000,000	0	0.00%	0	1,000,000
MTA	15MT0006	MTA RTA - Grant Match	40016	78404016	6/10/2015	2,060,000	1,560,000	0	0.00%	0	1,560,000
MTA	15MT0002	MTA Replacement Buses	40017	78401017	6/22/2016	12,510,000	12,510,000	0	0.00%	0	12,510,000
MTA	15MT0001	MTA Grant Matches	40017	78402017	6/22/2016	2,630,000	2,630,000	0	0.00%	0	2,630,000

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
MTA	17MT0002	MTA Fare Collection System	40017	78403017	6/22/2016	3,650,000	3,650,000	75,470	2.07%	0	3,574,530
MTA	15MT0006	MTA Grant Match - RTA	40017	78404017	6/22/2016	1,210,000	1,210,000	0	0.00%	0	1,210,000
MTA											
Parks	02PR012	Harpeth Greenway Improvements	40009	40404010	6/10/2009	600,702	600,702	600,023	99.89%	0	679
Parks	02PR012	Joelton Parks	40009	40410010	6/10/2009	500,000	500,000	500,000	100.00%	0	0
Parks	02PR012	Park Land Acquisition - Antioch	40009	40411010	6/10/2009	650,000	650,000	402,380	61.90%	12	247,608
Parks	02PR012	McCabe Community Center	40009	40414010	6/10/2009	4,100,000	4,099,565	4,099,565	100.00%	0	0
Parks	02PR012	Sevier Park Community Center	40011	40402011	9/27/2010	4,000,000	3,998,167	3,998,167	100.00%	0	0
Parks	02PR012	Greenway Projects	40011	40403011	9/27/2010	3,250,000	3,250,000	2,762,375	85.00%	26,661	460,964
Parks	11PR0002	Open Space Plan Implementation	40011	40405011	9/27/2010	5,000,000	5,000,000	5,000,000	100.00%	0	0
Parks	02PR012	Centennial Park Master Plan	40011	40406011	9/27/2010	500,000	500,000	498,902	99.78%	0	1,098
Parks	02PR012	Sportsplex Renovations	40011	40408011	9/27/2010	2,000,000	1,999,997	1,999,997	100.00%	0	0
Parks	02PR012	Shelby Park Master Plan	40011	40414011	9/27/2010	1,000,000	993,959	993,959	100.00%	0	0
Parks	02PR012	PAR North Nashville Greenway	40011	40415011	9/27/2010	1,601,800	1,601,800	1,601,800	100.00%	0	0
Parks	02PR012	Greenway Projects	40013	40401013	6/19/2012	4,000,000	3,915,866	3,890,805	99.36%	8,924	16,137
Parks	02PR012	Centennial Park - Master Plan	40013	40403013	6/19/2012	2,000,000	2,000,000	2,000,000	100.00%	0	0
Parks	02PR012	Shelby Park - Master Plan	40013	40404013	6/19/2012	2,500,000	2,500,000	2,484,813	99.39%	0	15,187
Parks	02PR012	Mountain Bike Park - Design / Construction	40013	40405013	6/19/2012	1,000,000	969,087	969,087	100.00%	0	0
Parks	02PR012	Centennial Sportplex - Renovation	40013	40406013	6/19/2012	1,000,000	1,126,583	1,039,294	92.25%	0	87,289
Parks	02PR012	Fort Nashborough - Renovation	40013	40407013	6/19/2012	1,000,000	1,000,000	1,000,000	100.00%	0	0
Parks	02PR012	Dog Parks - Design / Construction	40013	40408013	6/19/2012	1,000,000	1,000,000	842,947	84.29%	0	157,053

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Parks	02PR012	Deferred Maintenance - All Parks	40013	40409013	6/19/2012	6,000,000	5,757,551	5,636,526	97.90%	21,147	99,878
Parks	11PR0002	Open Space / Riverfront Development	40013	40410013	6/19/2012	15,000,000	15,000,000	14,687,352	97.92%	57,948	254,700
Parks		PAR North Nashville Greenway	40013	40411013	6/19/2012	2,013,655	2,013,655	2,013,655	100.00%	0	0
Parks	02PR012	Parks - Greenway Projects	40014	40401014	6/12/2013	3,000,000	3,000,000	2,853,362	95.11%	6,808	139,830
Parks	02PR012	Centennial Park Master Plan	40014	40403014	6/12/2013	1,500,000	1,500,000	1,140,402	76.03%	82,788	276,810
Parks	02PR012	Shelby Park Master Plan	40014	40404014	6/12/2013	1,500,000	1,500,000	277,482	18.50%	60,278	1,162,240
Parks	02PR012	Deferred Maintenance / Small Park Creation	40014	40409014	6/12/2013	8,000,000	8,000,000	7,253,409	90.67%	86,915	659,676
Parks	02PR012	Open Space Acquisitions and Riverfront Development	40014	40410014	6/12/2013	25,000,000	24,500,000	24,500,000	100.00%	0	0
Parks	14PR0001	Nashville Zoo - Infrastructure Improvements	40014	40411014	6/12/2013	5,000,000	5,000,000	5,000,000	100.00%	0	0
Parks	02PR012	PAR First Avenue / Riverfront	40014	40420014	6/12/2013	500,000	500,000	500,000	100.00%	0	0
Parks	02PR012	PAR Greenway Projects	40015	40401015	6/18/2014	3,000,000	3,000,000	2,718,159	90.61%	22,189	259,652
Parks	02PR012	PAR Warner Park Master Plan	40015	40402015	6/18/2014	5,000,000	5,000,000	2,676,679	53.53%	2,147,798	175,523
Parks	02PR012	PAR Centennial Park Master Plan	40015	40403015	6/18/2014	4,000,000	4,000,000	3,956,029	98.90%	43,131	840
Parks	02PR012	PAR Open Space	40015	40404015	6/18/2014	2,000,000	2,000,000	1,253,673	62.68%	0	746,327
Parks	02PR012	PAR Stones River / Ravenwood	40015	40405015	6/18/2014	2,500,000	2,500,000	155,590	6.22%	0	2,344,410
Parks	02PR012	PAR Deferred Maintenance	40015	40406015	6/18/2014	8,000,000	8,000,000	5,547,464	69.34%	226,115	2,226,421
Parks	02PR012	PAR Master Plan Update	40015	40407015	6/18/2014	500,000	500,000	423,988	84.80%	44,062	31,950
Parks	02PR012	PAR Madison / SE Community Ctr	40015	40408015	6/18/2014	1,000,000	1,000,000	692,063	69.21%	307,937	0
Parks	15PR0001	PAR Nashville Zoo	40015	40409015	6/18/2014	10,000,000	10,000,000	8,777,298	87.77%	0	1,222,702
Parks	02PR012	PAR Greenway Projects	40016	40401016	6/10/2015	5,000,000	5,000,000	196,946	3.94%	2,576,662	2,226,392
Parks	02PR012	PAR Open Space	40016	40402016	6/10/2015	18,000,000	18,000,000	14,442,901	80.24%	0	3,557,099

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Parks	02PR012	PAR Maintenance	40016	40403016	6/10/2015	5,000,000	5,000,000	2,712,534	54.25%	1,034,403	1,253,063
Parks	14PR0002	PAR Madison Community Center	40016	40404016	6/10/2015	6,000,000	9,000,000	581,282	6.46%	7,608,521	810,197
Parks	16PR0003	PAR Southeast Community Center	40016	40405016	6/10/2015	6,000,000	3,000,000	270,396	9.01%	2,306,452	423,152
Parks	16PR0002	PAR Hadley Tennis Center	40016	40406016	6/10/2015	1,000,000	1,000,000	89,964	9.00%	9,074	900,962
Parks	14PR0006	PAR Una Antioch Park	40016	40407016	6/10/2015	1,000,000	1,000,000	716,101	71.61%	283,899	0
Parks	15PR0001	PAR Nashville Zoo	40016	40408016	6/10/2015	10,000,000	10,000,000	0	0.00%	0	10,000,000
Parks	17PR0003	PAR Greenways	40017	40401017	6/22/2016	5,000,000	5,000,000	447,618	8.95%	1,167,835	3,384,547
Parks	16PR0003	PAR Smith Springs Commty Ctr	40017	40402017	6/22/2016	7,000,000	7,000,000	79,172	1.13%	6,711,998	208,830
Parks	17PR0002	PAR Centennial Park	40017	40403017	6/22/2016	5,000,000	5,000,000	346,356	6.93%	1,414,778	3,238,866
Parks	17PR0004	PAR Land Acquisition	40017	40404017	6/22/2016	5,000,000	5,000,000	0	0.00%	0	5,000,000
Parks	17PR0005	PAR Soccer Fields	40017	40405017	6/22/2016	6,000,000	6,000,000	1,125	0.02%	2,472,825	3,526,050
Parks	17PR0006	PAR Maintenance/Small Park Imp	40017	40406017	6/22/2016	10,000,000	10,000,000	677,597	6.78%	1,550,142	7,772,261
Parks	11PR0002	Open Space / Riverfront Development	40113	40410113	2/12/2013	5,000,000	5,000,000	4,991,522	99.83%	0	8,478
Parks	02PR012	Paving / Maintenance	40113	40420113	2/12/2013	2,500,000	2,500,000	1,814,883	72.60%	183,769	501,348
Parks	11PR0002	Riverfront - Phase 2 USD	48009	40482010	6/10/2009	6,367,662	6,402,653	5,668,687	88.54%	162,208	571,758
Parks											
Police	10PD0002	Records Management Software	40009	31403010	6/10/2009	1,789,200	1,489,164	1,400,046	94.02%	0	89,118
Police	07PD0003	Training Academy Facility List	40009	31406010	6/10/2009	698,000	698,000	164,763	23.61%	75,378	457,859
Police	07FI0018	West Precinct - Planning, Land, Design	40009	31407010	6/10/2009	1,696,718	1,696,718	1,696,718	100.00%	0	0
Police	09PD0007	Crime Lab - Construction / Equipping	40009	31409010	6/10/2009	6,487,700	12,487,700	12,455,037	99.74%	0	32,663
Police	09PD0001	West Precinct - Construction	40009	31410010	6/10/2009	5,252,500	11,222,060	11,213,972	99.93%	0	8,088
Police	11PD0002	South Precinct - Land and Construction	40011	31402011	9/27/2010	6,000,000	6,748,200	6,748,200	100.00%	0	0

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Police	13PD0002	DNA / Crime Lab Equipment	40013	31402013	6/19/2012	4,000,000	4,000,000	3,913,899	97.85%	13,205	72,896
Police	12PD0003	IT Upgrades	40013	31403013	6/19/2012	2,000,000	2,000,000	1,988,253	99.41%	0	11,747
Police		POL Murfreesboro Rd Project	40015	31401015	6/18/2014	3,200,000	3,208,934	3,208,934	100.00%	0	0
Police	16GS0009	POL South Police Precinct	40016	31401016	6/10/2015	10,000,000	10,000,000	12,493	0.12%	48,210	9,939,297
Police	16GS0003	POL Family Justice Center	40016	31402016	6/10/2015	20,000,000	15,108,400	2,107,937	13.95%	2,539,995	10,460,468
	16GS0003	POL Public Safety Campus-Murf	40016	31403016	6/10/2015	4,891,600	477,577	191,531	40.10%	275,779	10,267
Police	13PD0004	Central Police Precinct - Relocate	48113	31482113	2/12/2013	4,000,000	4,000,000	3,988,338	99.71%	0	11,662
Police	13PD0004	Central Police Precinct - IT and Security	48113	31483113	2/12/2013	523,000	523,000	314,505	60.13%	0	208,495
Police											
Public Works	02PW011	Bridges - GSD	40009	42402010	6/10/2009	5,372,310	5,372,310	5,372,310	100.00%	0	0
Public Works	00PW006	Information Systems - Public Works	40009	42404010	6/10/2009	1,527,875	1,467,229	734,267	50.04%	0	732,962
Public Works	02PW020	Roadway Projects - GSD	40009	42407010	6/10/2009	5,694,972	5,694,972	5,681,294	99.76%	6,529	7,149
Public Works	06PW0019	Sidewalks - GSD	40009	42409010	6/10/2009	2,976,945	2,976,945	2,972,845	99.86%	4,100	0
Public Works	07PW0004	Traffic - GSD	40009	42412010	6/10/2009	1,096,185	1,094,871	1,094,871	100.00%	0	0
Public Works	02PW011	Bridges - GSD	40011	42402011	9/27/2010	4,000,000	4,000,000	3,999,909	100.00%	0	91
Public Works	06PW0011	Paving / Resurfacing - GSD	40011	42405011	9/27/2010	7,000,000	7,000,000	6,945,981	99.23%	32,250	21,769
Public Works	11PW0006	Bikeways - GSD	40011	42407011	9/27/2010	2,500,000	2,500,000	2,451,039	98.04%	29,509	19,452
Public Works	06PW0019	Sidewalks - GSD	40011	42409011	9/27/2010	7,500,000	7,500,000	7,500,000	100.00%	0	0
Public Works	06PW0003	28th / 31st Avenue Connector	40011	42416011	9/27/2010	18,000,000	15,085,752	15,021,698	99.58%	64,054	0
Public Works	01PW004	Traffic Signals -GSD	40011	42418011	9/27/2010	2,500,000	2,500,000	2,471,821	98.87%	22,409	5,770
Public Works	06PW0019	Sidewalks - GSD	40013	42401013	6/19/2012	12,000,000	12,000,000	9,668,240	80.57%	1,643,864	687,896
Public Works	06PW0011	Paving / Resurfacing - GSD Roads	40013	42402013	6/19/2012	20,000,000	20,000,000	19,275,560	96.38%	192,415	532,025
Public Works	11PW0006	Bikeways - GSD	40013	42403013	6/19/2012	3,000,000	3,000,000	1,533,240	51.11%	1,355,285	111,475
Public Works	02PW011	Bridges - Repair / Replace GSD	40013	42404013	6/19/2012	4,750,000	4,750,000	4,702,451	99.00%	46,804	745

Metropolitan Government of Nashville and Davidson County
Quarterly Financial Updates
Inception through March 31, 2017
General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Public Works	13PW0024	Corridor Redevelopment - GSD	40013	42405013	6/19/2012	7,500,000	7,500,000	6,110,890	81.48%	1,329,443	59,667
Public Works	02PW020	Road Projects - GSD	40013	42406013	6/19/2012	10,000,000	10,000,000	8,859,847	88.60%	324,879	815,274
Public Works	02TP002	Signalization - GSD	40013	42407013	6/19/2012	4,750,000	4,750,000	4,656,713	98.04%	59,008	34,279
Public Works	06PW0019	Sidewalks - GSD 2014	40014	42401014	6/12/2013	8,000,000	8,000,000	7,464,038	93.30%	409,762	126,200
Public Works	06PW0011	Paving and Resurfacing Projects - GSD 2014	40014	42402014	6/12/2013	20,000,000	20,000,000	18,394,313	91.97%	1,196,301	409,386
Public Works	11PW0006	Bikeways - GSD 2014	40014	42403014	6/12/2013	2,000,000	2,000,000	1,701,163	85.06%	298,833	4
Public Works	02PW011	Bridge Repair and Replacement - GSD 2014	40014	42404014	6/12/2013	18,000,000	18,000,000	47,715	0.27%	5,713	17,946,572
Public Works	02PW020	Road Projects - GSD 2014	40014	42406014	6/12/2013	25,000,000	25,000,000	18,999,884	76.00%	5,331,710	668,406
Public Works	02TP002	Signalization Projects - GSD 2014	40014	42407014	6/12/2013	2,000,000	2,000,000	1,874,600	93.73%	111,919	13,481
Public Works	06PW0019	PW Sidewalks GSD	40015	42401015	6/18/2014	15,000,000	17,000,000	12,473,362	73.37%	1,028,776	3,497,862
Public Works	02PW020	PW Paving Resurfacing GSD	40015	42402015	6/18/2014	30,000,000	30,000,000	22,752,421	75.84%	2,474,337	4,773,242
Public Works	02TP002	PW Traffic / Signal Controls GSD	40015	42403015	6/18/2014	9,000,000	8,000,000	5,283,267	66.04%	925,673	1,791,060
Public Works	02PW011	PW Bridges GSD	40015	42404015	6/18/2014	7,000,000	6,000,000	3,079,251	51.32%	979,689	1,941,060
Public Works	02PW006	PW South Nashville Convenience Ctr	40015	42405015	6/18/2014	2,000,000	2,000,000	1,981,222	99.06%	0	18,778
Public Works	06PW0019	PW Sidewalks - GSD	40016	42401016	6/10/2015	25,000,000	25,000,000	17,076,706	68.31%	5,751,843	2,171,451
Public Works	06PW0011	PW Paving - GSD	40016	42402016	6/10/2015	20,000,000	20,000,000	16,348,470	81.74%	3,570,284	81,246
Public Works	02TP002	PW Traffic / Signal Controls - GSD	40016	42403016	6/10/2015	3,000,000	3,000,000	2,525,092	84.17%	405,073	69,835
Public Works	02PW020	PW Road Bridges Bikeways - GSD	40016	42404016	6/10/2015	24,800,000	28,800,000	11,576,118	40.19%	9,739,750	7,484,132
Public Works	06PW0019	PW SWalk Paving Rdwy-Recall	40016	42406016	6/10/2015	15,000,000	14,495,761	5,611,182	38.71%	4,410,424	4,474,155
Public Works	06PW0019	PW Sidewalks GSD	40017	42401017	6/22/2016	30,000,000	30,000,000	300,809	1.00%	6,245,204	23,453,987
Public Works	06PW0011	PW Paving GSD	40017	42402017	6/22/2016	35,000,000	35,000,000	537,310	1.54%	7,926,448	26,536,242
Public Works	11PW0006	PW Bikeways GSD	40017	42403017	6/22/2016	1,000,000	1,000,000	0	0.00%	0	1,000,000
Public Works	02PW011	PW Bridges GSD	40017	42404017	6/22/2016	10,000,000	10,000,000	599,363	5.99%	1,049,562	8,351,075
Public Works	00PW011	PW Station Blvd Project GSD	40017	42405017	6/22/2016	6,000,000	6,000,000	0	0.00%	1,151,431	4,848,569

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Public Works	02PW020	PW Roadway Improvements GSD	40017	42406017	6/22/2016	5,000,000	5,000,000	0	0.00%	1,312,564	3,687,436
Public Works	90TP001B	PW Traffic Signalization GSD	40017	42407017	6/22/2016	10,000,000	10,000,000	1,962,427	19.62%	3,610,690	4,426,883
Public Works	03PW0017	PW Road Reconstruction GSD	40017	42408017	6/22/2016	2,500,000	2,500,000	0	0.00%	0	2,500,000
Public Works	16PW0020	PW GSD Library Parking Garage	44116	42431016	6/10/2015	10,000,000	10,000,000	2,851,125	28.51%	6,320,076	828,799
Public Works	02UW010	Bikeways - USD	48009	42401010	6/10/2009	889,977	889,977	875,756	98.40%	13,942	279
Public Works	04PW0002	Bridges - USD	48009	42403010	6/10/2009	797,804	797,804	797,804	100.00%	0	0
Public Works	02PW021	Paving - USD	48009	42406010	6/10/2009	1,230,469	1,230,469	1,230,469	100.00%	0	0
Public Works	02PW021	Roadway Projects - USD	48009	42408010	6/10/2009	12,803,649	7,226,761	7,141,119	98.81%	60,463	25,179
Public Works	02PW022	Sidewalks - USD	48009	42410010	6/10/2009	2,277,325	2,277,325	2,266,454	99.52%	10,871	0
Public Works	02TP002	Traffic - USD	48009	42413010	6/10/2009	681,213	677,077	677,077	100.00%	0	0
Public Works	10PW0010	28th - 31st Avenue Connector	48009	42416010	6/10/2009	500,000	499,918	499,918	100.00%	0	0
Public Works	02PW021	PW First Avenue / Riverfront	48009	42480010	6/10/2009	1,475,353	1,475,353	1,475,353	100.00%	0	0
Public Works	02UW010	Bikeways - USD	48011	42401011	9/27/2010	500,000	499,978	499,978	100.00%	0	0
Public Works	02PW021	Paving / Resurfacing - USD	48011	42406011	9/27/2010	5,000,000	5,000,000	4,939,586	98.79%	60,414	0
Public Works	02PW022	Sidewalks - USD	48011	42410011	9/27/2010	5,000,000	5,000,000	4,999,980	100.00%	0	20
Public Works	02TP002	Traffic Signals - USD	48011	42413011	9/27/2010	1,500,000	1,500,000	1,500,000	100.00%	0	0
Public Works	02PW022	PW SWalk Paving Rdwy - Recall	48011	42481011	2/1/2016	500,022	500,022	0	0.00%	0	500,022
Public Works	17PW0003	PW Solid Waste Study	48017	42481017	6/22/2016	500,000	500,000	0	0.00%	0	500,000
Public Works	02PW022	Sidewalks	48113	42480113	2/12/2013	2,500,000	2,500,000	2,437,086	97.48%	4,885	58,029
Public Works	02PW021	Paving / Road Projects	48113	42486113	2/12/2013	5,000,000	5,000,000	4,959,654	99.19%	4,366	35,980
Public Works											
Sports Authority	13SP0001	Bridgestone Arena Improvements	40113	64401113	2/12/2013	2,397,400	6,214,040	6,214,040	100.00%	0	0
Sports Authority											
Water	13WS0001	Various Stormwater Projects County-Wide	41113	65411113	2/12/2013	50,000,000	50,000,000	41,058,672	82.12%	2,641,646	6,299,682

Metropolitan Government of Nashville and Davidson County
 Quarterly Financial Updates
 Inception through March 31, 2017
 General Obligation Capital Projects Over \$500,000

Dept Name	CIB Project ID	Project Name	Fund #	Business Unit	Project Approval Date	Original Budget	Budget Amount	Amount Spent	% Spent	Encmbrnc	Balance Remaining
Water	17WS0001	W&S StormwtrHomeBuyouts	40017	65401017	6/22/2016	5,000,000	5,000,000	4,900	0.10%	0	4,995,100
Water											
Grand Total - Capital Projects > \$500,000						2,297,267,361	2,298,171,498	1,409,661,357	61.34%	229,931,694	658,578,448