

# METROPOLITAN NASHVILLE GOVERNMENT



## Capital Plan Status Report 4% Reserve Balances

**JUNE 2012**



**DEPARTMENT OF FINANCE  
Office of Management and Budget**



For an ADA accommodation, please contact Kimberly Northern at 615-880-1710 or by email at [kimberly.northern@nashville.gov](mailto:kimberly.northern@nashville.gov)

## Section I – Major Projects - Description and Status

<u>Administrative Priorities</u>	<u>Page</u>
○ Education	5
○ Public Safety	9
○ Economic Development	12
○ Livability	14
○ All Other	19
○ Endnotes for Negative Differences from Prior Period	23

## Section II – Capital Funds Accounting Report

<u>Fund / Description</u>	<u>Page</u>
○ 40002 – FY2011 Tourist Tax Supported Capital Projects	27
○ 40009 – FY2010 Capital Projects – GSD	27
○ 40011 – FY2011 Capital Projects Fund – GSD	29
○ 40109 – FY2010 Self-Funding Capital Projects	29
○ 40111 – GSD Cap Proj Nashville State Comm College	30
○ 40209 – FY2010 Non-BAB Capital Projects	30
○ 40240 – CCA Construction Revenue Bonds 2010A-1	30
○ 40300 – Public Works Fed/State Construction Projects	30
○ 40400 – Externally Funded Capital Projects	30
○ 40401 – 800MHz Upgrade Project	30
○ 40430 – Sheriff Non-Bond Funded Projects	30
○ 40431 – Police Non-Bond Funded Projects	31
○ 40439 – Library Non-Bond Funded Projects	31
○ 40440 – Parks Non-Bond Funded Projects	31
○ 40467 – Gen Hospital ARRA Capital	31
○ 43241 – CCA Constr Rev Bds BAB 2010A-2	31
○ 43242 – CCA Constr Subd Rev BAB 2010B	31
○ 45007 – MNPS FY2007 Capital Projects	31
○ 45008 – MNPS FY2008 Capital Projects	31
○ 45009 – MNPS FY2009 Capital Projects	32
○ 45011 – MNPS FY2011 Capital Projects	32
○ 45107 – MNPS FY2011 QSCB Capital Projects	32
○ 45109 – MNPS FY2010 Self-Funding Capital Projects	33
○ 45115 – MNPS ARRA Qualified Schools Projects	33
○ 48009 – FY2010 Capital Projects – USD	33
○ 48011 – FY2011 Capital Projects Fund – USD	33
○ 49107 – DES MCC Infrastructure Capital Projects	34
○ 49108 – DES FY2008 Self-Funding Capital Projects	34
○ 49109 – DES FY2010 Self-Funding Capital Projects	34
○ 49110 – Water FY2010 Stormwater Self-Funding Capital Projects	34
Endnotes for Section II	35

## Section III – 4% Reserve Fund Balances

<u>Agency / Commission / Department</u>	<u>Page</u>
○ Metro Council	39
○ Metro Clerk	39
○ Election Commission	39
○ Law	39
○ Planning Commission	39
○ Human Resources	39
○ General Services	39
○ Historical Commission	39
○ Information Technology Services (ITS)	39
○ Finance	39
○ Assessor of Property	39
○ Office of the Trustee	39
○ County Clerk	39
○ District Attorney	39
○ Public Defender	39
○ Juvenile Court Clerk	39
○ Criminal Court Clerk	39
○ Clerk & Master	39
○ Juvenile Court	39
○ General Sessions Court	39
○ State Trial Courts	39
○ Justice Integration Services	40
○ Sheriff	40
○ Police Department	40
○ Fire Department	40
○ Codes Administration	40
○ Social Services	40
○ Health Department	40
○ Public Library	40
○ Parks and Recreation	40
○ Arts Commission	40
○ Public Works	40
○ Transportation Licensing	40
○ Internal Audit	40
○ Municipal Auditorium	40
○ Sports Authority	40
○ Bordeaux Long-Term Care	40
○ General Hospital	40
○ Knowles Home	40
○ Metro Action Commission	40
○ Emergency Communications Center (ECC)	40

# CAPITAL PLAN STATUS REPORT

**JUNE 2012**

## **Major Projects – Description and Status Projects Approved FY2009-10 and FY2010-11**

### **Section I**

#### **Notes:**

- Resolution RS2009-745, approved June 10, 2009, de-authorized all capital projects approved for general government agencies prior to FY2009. Resolution RS2009-746 was a combination of new capital projects to be undertaken and a number of existing capital projects that the administration wanted to continue. This Quarterly Capital Plan Status Report will begin with those projects approved in FY2009-10.
- Resolution RS2010-1363, approved September 27, 2010, appropriated \$250 million for the FY2011 Capital Spending Plan.
- Section I divides the capital projects by the Mayor’s Priorities: Education, Public Safety, Economic Development, and Livability. Projects not falling under those headings are listed in the All Other section.
  
- **Project ID** – The Project Number assigned in the annual Capital Improvements Budget (CIB).
- **Project Name** – The name assigned to the major project as listed in the CIB.
- **Amount Approved** – For new projects, the amount approved is the initial balance as approved in the capital spending plan legislation. For existing capital projects, the amount approved is the remaining balance as of July 1, 2009.
- **Amount Spent** – Amount of actual expenses incurred since project inception July 1, 2009.
- **Encumbrances** – Contracted amounts committed; but not yet spent.
- **Balance Remaining** – Calculated result of Amount Approved less Amount Spent less Encumbrance.
- **Difference Spent from Prior Quarter** – The net change in the Amount Spent for the project from the previous quarterly report to the current report.
- **Endnotes for Negative Differences from Prior Period** – Details any negative balances occurring in the “Difference Spent from 3Q FY2012” column.



## **EDUCATION**

**52 Projects Totaling \$136,183,587**



### **Cane Ridge High School**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
03BE0005	Bus Replacement	2,500,000	2,500,000	0	0	0
03BE0005	Bus Replacment	5,000,000	4,888,384	0	111,616	22,750
03BE0010	Crieve Hall Elementary	4,327,000	4,276,837	0	50,163	1,795
03BE0012	ADA Compliance	2,000,000	1,268,534	0	731,466	103,692
03BE0028	Haywood Elementary	3,807,000	3,795,009	0	11,991	2,009
03BE0040	Madison Middle School	8,488,000	7,797,182	0	690,818	200,188
03BE0053	Roof Replacement / Repairs	2,000,000	2,000,554	0	(554)	0
03BE0055	Maintenance Emergencies	3,500,000	3,369,219	0	130,781	40,977
03BE0057	MNPS Technology	5,000,000	4,958,914	0	41,086	510,331
03BE0057	Technology	5,000,000	927,996	0	4,072,004	927,996
03BE0063	Wharton Elementary	7,147,000	6,753,685	0	393,315	0
04BE0002	Cane Ridge Elementary	15,000,000	12,075,383	0	2,924,617	6,134,986
07BE0001	Pre-K Playgrounds	275,000	275,000	0	0	0
08BE0006	MNPS Energy Retrofits - FY2010	15,000,000	14,478,125	0	521,875	124,300

**EDUCATION (continued)**



**John Early Museum Magnet Middle School**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
09BE0028	Entry Vestibule Security	330,000	330,000	0	0	0
09BE0007	Glengarry Elementary Renovation	2,321,000	2,321,000	0	0	54,500
09BE0009	Glenview Elementary Renovation	2,630,000	2,630,000	0	0	12,533
09BE0029	Football Stadium Lighting	550,000	550,000	0	0	0
10AC0003	Douglas - HeadStart Facility	482,180	109	0	482,071	0
10AC0004	North HeadStart - Kitchen	2,152,450	9,066	0	2,143,384	229
11BE0002	Highland Heights Renovation	10,000,000	585,652	0	9,414,348	165,485
10BE0002	MNPS Capital Contingency	1,400,000	1,041,088	0	358,912	120,914
	Schools - Capital Contingency	2,000,000	1,965,929	0	34,071	674,742
QSCB	QSCB Antioch HS Roof	1,405,000	1,287,874	0	117,126	163,640
QSCB	QSCB Apollo Middle Roof	700,000	700,345	0	(345)	117,062
QSCB	QSCB Chadwell Elem Renovation	4,476,000	3,728,768	0	747,232	967,089
QSCB	QSCB Cockrill Elem Roof	741,000	631,862	0	109,138	215,139
QSCB	QSCB Cole Elem Roof	115,000	115,175	0	(175)	175



**EDUCATION (continued)**



**Meigs Middle Magnet School**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
QSCB	QSCB Dupont Hadley MS HVAC	138,000	138,000	0	0	0
QSCB	QSCB East Lit Gym HVAC	500,000	489,702	0	10,298	25,157
QSCB	QSCB Gateway Elem Addition	3,070,000	3,007,510	0	62,490	345,331
QSCB	QSCB Gateway Elem Renovation	2,433,000	2,030,647	0	402,353	273,856
QSCB	QSCB Goodlettsville MS Roof	487,740	486,542	0	1,198	161,170
QSCB	QSCB Haywood Elem Roof	349,098	348,520	0	578	47,615
QSCB	QSCB Hermitage Elem Renovation	4,645,000	4,250,709	0	394,291	146,012
QSCB	QSCB Hillwood HS Gym HVAC	500,000	444,866	0	55,134	9,282
QSCB	QSCB Hume Fogg HS Roof	647,630	359,912	0	287,718	65,852
QSCB	QSCB J T Moore Middle HVAC	201,250	201,250	0	0	0
QSCB	QSCB Lakeview Elem Roof	165,000	106,454	0	58,546	4,705
QSCB	QSCB Litton Middle Addition	1,976,000	1,971,602	0	4,398	145,722
QSCB	QSCB Litton Middle Renovation	5,896,000	5,854,982	0	41,018	305,507
QSCB	QSCB M L King HS Gym HVAC	500,000	264,901	0	235,099	1,316

**EDUCATION (continued)**



**Carter – Lawrence Elementary Magnet**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
QSCB	QSCB McGavock HS Gym HVAC	832,000	776,034	0	55,966	27,870
QSCB	QSCB McGavock HS Roof	2,421,000	2,279,602	0	141,398	1,170
QSCB	QSCB McMurray Middle Roof	555,000	409,897	0	145,103	22,530
QSCB	QSCB Murrell School Roof	294,500	262,340	0	32,160	320
QSCB	QSCB Old Brick Church MS Roof	142,224	161,341	0	(19,117)	43,362
QSCB	QSCB Overton HS Gym HVAC	500,000	428,624	0	71,376	216,457
QSCB	QSCB Pennington Elem Roof	372,000	307,381	0	64,619	7,806
QSCB	QSCB Percy Priest Elem HVAC	86,250	84,206	0	2,044	0
QSCB	QSCB Stratford HS Roof	892,065	496,377	0	395,688	79,848
QSCB	QSCB Wright Middle Roof	233,200	183,980	0	49,220	1,027
<b>Summary for EDUCATION (52 Projects)</b>						
<b>TOTALS</b>		<b>\$136,183,587</b>	<b>\$110,607,069</b>	<b>\$0</b>	<b>\$25,576,518</b>	<b>\$12,492,447</b>

- MNPS received ARRA Federal Grant funds that were distributed among various FY2009-10 capital projects. This action caused excess credit balances to occur in some of them.

- Qualified School Construction Bond (QSCB) funds were utilized by MNPS in FY2010-11. The total of the QSCB funds is \$35,273,957 and is being utilized on 29 repair and renovation projects.

**PUBLIC SAFETY**

**35 Projects Totaling \$107,724,109**



**Fire Station 9**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
09FD0001	Fire Dept - Master Plan Renovation	9,182,441	7,476,876	0	1,705,565	4,692,470
09FD0001	Fire Dept Master Plan	7,500,000	939,987	0	6,560,013	1,033
10FD0001	Fire Station 35 - Renovation	2,000,000	1,992,670	0	7,330	1
10FD0003	Fire Training Tower	2,300,000	1,600,000	0	700,000	0
10FD0004	Fire - Equipment USD	118,400	91,386	0	27,014	0
07FI0018	West Precinct - Planning, Land, Design	1,696,718	1,696,718	0	0	0
09PD0001	West Precinct - Construction	5,252,500	5,026,936	0	225,564	39,947
08FI0024	Crime Lab - Police	509,575	10,805	0	498,770	1,613
09PD0007	Crime Lab - Construction / Equipping	6,487,700	548,810	0	5,938,890	36,302
07PD0003	Training Academy Facility List	698,000	73,358	0	624,642	17,343
09PD0006	SWAT Bomb Fleet Storage	343,800	0	0	343,800	0
09PD0007	Metro Northeast	16,000,000	12,597,502	0	3,402,498	3,269,939
10PD0001	Planning - Additional Police Precincts	500,000	0	0	500,000	0

**PUBLIC SAFETY (Continued)**



**East Police Precinct**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
10PD0004	Police Facility Renovations	175,380	15,759	0	159,621	0
11PD0002	South Precinct - Land and Construction	6,000,000	823,307	0	5,176,693	3,341
10PD0002	Records Management Software	1,489,164	953,875	0	535,289	0
01PD012	AFIS Project with JIS	36,932	0	0	36,932	0
10GS0025	Criminal Justice Center Renovation	1,594,468	41,374	0	1,553,094	2,514
10SO0003	CJC Inmate Shower Renovation	478,126	319,670	0	158,456	0
10GS0023	A A Birch Closeout	2,546,077	1,578,208	0	967,869	5,941
10EN0001	E-911 Temporary Training Facility	548,642	548,672	0	(30)	30
09GS0015	Major Maintenance for Facilities	33,656	40,352	0	(6,696)	0
10CI0001	Traffic Violation Management System	1,970,791	731,358	0	1,239,433	207,683
10JI0001	OJIES System	532,957	476,416	0	56,541	0
10GS0028	Storm Sirens	213,162	199,101	0	14,061	132,191
11FI0001	Flood-Related Projects	5,000,000	1,000,000	0	4,000,000	0



**PUBLIC SAFETY (Continued)**



**New West Precinct – 5500 Charlotte Pike**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
10GS0002	Radio Infrastructure Improvements and Equipment	22,700,000	8,467,542	0	14,232,458	0
11PW0007	Intelligent Transportation System - Wayfinding Grant - GSD	500,000	0	0	500,000	0
02UW005	Intelligent Transportation System - Wayfinding Grant - USD	500,000	0	0	500,000	0
02PW011	Bridges - GSD	5,372,310	4,795,317	0	576,993	27,427
02PW011	Bridges - GSD	4,000,000	2,089,189	0	1,910,811	298,280
04PW0002	Bridges - USD	797,804	787,514	0	10,290	79,339
10WS0003	Stormwater / Drainage Projects - Closeout	328,560	253,590	0	74,970	(18,005)
10WS0004	Stormwater / Drainage - USD Closeout	177,159	177,533	0	(374)	0
06HD0003	East Clinic - Mechanical HVAC	139,787	71,921	0	67,866	335
<b>Summary for PUBLIC SAFETY (35 Projects)</b>						
<b>TOTALS</b>		<b>\$107,724,109</b>	<b>\$55,425,746</b>	<b>\$0</b>	<b>\$52,298,363</b>	<b>\$8,797,724</b>

## **ECONOMIC DEVELOPMENT**

**18 Projects Totaling \$76,656,546**



### **Riverfront Redevelopment – Conceptual Plan**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
08PR0001	Riverfront Redevelopment - Phase I MDHA	7,950,000	7,950,000	0	0	0
10HA0004	Riverfront Redevelopment - Phase II - MDHA	22,000,000	13,797,348	0	8,202,652	1,694,540
06FI0030	Frist Center - 2005-06 Capital Allocation	106,073	0	0	106,073	0
10HA0006	Frist Center - 2009 Capital Allocation	141,000	0	0	141,000	0
10PW0010	28th - 31st Avenue Connector	500,000	499,918	0	82	0
06PW0003	28th / 31st Avenue Connector	18,000,000	12,117,105	0	5,882,895	1,789,475
07OO0001	DES Miscellaneous System Projects	2,919,390	2,134,020	0	785,370	350,444
08OO0001	DES Customer Connections and Repairs	2,410,000	1,040,165	0	1,369,835	0
07OO0002	DES Customer Connections	8,500,000	5,097,820	0	3,402,180	572,351
09FI0002	Children's Theatre Renovation	482,400	482,400	0	0	0
06FM0001	Farmer's Market Renovation and Repairs	43,668	77,083	0	(33,415)	0

**ECONOMIC DEVELOPMENT (Continued)**



**Music City Center Convention Hall – Conceptual Plan**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
06CC004	Convention Center - Misc. Omnibus Projects	1,346,982	0	0	1,346,982	0
07MA0001	Municipal Auditorium - Life Safety Projects	3,083	0	0	3,083	0
09HA0002	African American Museum - Capital Allocation	9,635,990	838,187	0	8,797,803	388,933
10HA0005	Nashville Zoo - Capital Allocation	1,000,000	1,000,000	0	0	0
10HA0007	Adventure Science Center - Capital Allocation	250,000	250,000	0	0	0
10SP0004	Bridgestone Arena - Roofing and Signage Projects	175,867	13,995	0	161,872	0
98HA001	Gulch Arts Center Redevelopment - MDHA	1,192,093	802,266	0	389,827	251,415
<b>Summary for ECONOMIC DEVELOPMENT (18 Projects)</b>						
<b>TOTALS</b>		<b>\$76,656,546</b>	<b>\$46,100,307</b>	<b>\$0</b>	<b>\$30,556,239</b>	<b>\$5,047,158</b>



**LIVABILITY**

**61 Projects Totaling \$161,531,541**



**Arts Commission’s Bicycle Rack Project – Riders by Seth Conley**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
	Arts - 1% for the Arts Account	5,627,750	1,376,426	0	4,251,324	430,240
02PR012	Centennial Park Master Plan	500,000	29,675	0	470,325	15,051
02PR012	Fairgrounds Park	2,000,000	3,865	0	1,996,135	3,866
02PR012	Greenway Projects	3,250,000	420,969	0	2,829,031	330,919
02PR012	Harpeth Greenway Improvements	600,702	710,205	0	(109,503)	432,808
02PR012	Harpeth Soccer Fields	85,000	1,700	0	83,300	0
02PR012	Joelton Parks	500,000	428,357	0	71,643	6,281
09PR0007	Joelton Park Improvements	250,000	94,713	0	155,287	59,660
02PR012	McCabe Community Center	4,100,000	4,099,003	0	997	139,742
02PR012	Mill Creek Greenway Improvements	449,000	247,548	0	201,452	9,887
02PR012	Open Space for Greenways	125,000	22,065	0	102,935	0
02PR012	Park Land Acquisition - Antioch	650,000	151,341	0	498,659	856



**LIVABILITY (Continued)**



**Cumberland River Pedestrian Bridge – Stones River Greenway**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
02PR012	Opry Mills Greenway Improvements	250,000	199,556	0	50,444	199,556
02PR012	Park Land Acquisition - Heartland / Mill Creek	253,000	252,990	0	10	0
02PR012	Park Land Acquisition - Warner	1,500,000	1,500,000	0	0	0
02PR012	Richland Greenway Improvements	527,000	525,707	0	1,293	0
02PR012	Sevier Park Community Center	4,000,000	318,776	0	3,681,224	(133,322)
02PR012	Shelby Park Master Plan	1,000,000	391,950	0	608,050	362,289
02PR012	Sportsplex Renovations	2,000,000	440,996	0	1,559,004	84,663
02PR012	Warner Park Project Match	315,000	24,457	0	290,543	5,125
02PR012	Warner Youth Sports Fields	400,000	379,048	0	20,952	1
02PR015	Parks - General Park Improvements	151,000	100,806	0	50,194	0
02PR020	Downtown Greenway Improvements	379,327	377,329	0	1,998	0
09PR0003	Southeast Community Center - Planning	500,000	282,021	0	217,979	86,060

**LIVABILITY (Continued)**



**Deaderick Streetscape Improvement Project**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
06PW0019	Sidewalks - GSD	2,976,945	2,516,927	0	460,018	85,000
02PW022	Sidewalks - USD	2,277,325	1,999,772	0	277,553	375,245
06PW0019	Sidewalks - GSD	7,500,000	3,869,368	0	3,630,632	1,691,606
02PW022	Sidewalks - USD	5,000,000	4,743,153	0	256,847	331,345
02PW020	Roadway Projects - GSD	5,694,972	3,048,578	0	2,646,394	288,431
02PW021	Roadway Projects - USD	8,702,114	7,263,560	0	1,438,554	43,267
06PW011	Paving - GSD	9,645,038	7,580,016	0	2,065,022	349,669
02PW021	Paving - USD	1,230,469	1,203,879	0	26,590	57,220
06PW0011	Paving / Resurfacing - GSD	7,000,000	6,302,786	0	697,214	(135,606)
02PW021	Paving / Resurfacing - GSD	5,000,000	2,702,419	0	2,297,581	1,313,666
07PW0004	Traffic - GSD	1,096,185	1,022,440	0	73,745	0
02TP002	Traffic - USD	681,213	561,297	0	119,916	18,732
01PW004	Traffic Signals -GSD	2,500,000	1,649,927	0	850,073	200,414

**LIVABILITY (Continued)**



**Goodlettsville Branch Library - Project Rendering**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
02TP002	Traffic Signals - USD	1,500,000	874,672	0	625,328	421,231
09PL0001	Goodlettsville Library	5,242,880	4,558,656	0	684,224	77,309
11PL0001	Bellevue Library - Planning / Land Acquisition	1,000,000	55,892	0	944,108	21,038
02UW010	Bikeways - USD	889,977	623,008	0	266,969	4,625
11PW0006	Bikeways - GSD	2,500,000	1,117,098	0	1,382,902	176,816
02UW010	Bikeways - USD	500,000	320,250	0	179,750	4,527
11PR0002	Open Space Plan Implementation	5,000,000	4,422,986	0	577,014	18,846
11PR0003	Hickory Hollow Project	18,000,000	3,405,614	0	14,594,386	49,149
11PR0004	Two Rivers Mansion Renovation	750,000	665,951	0	84,049	281,335
09GS0016	ADA Compliance Projects	1,292,488	1,046,151	0	246,337	0
10EC0001	Voter Registration Systems	42,386	42,375	0	11	25,100
09GH0003	Star and Rev Cycle Software - General Hospital	284,479	0	0	284,479	0

**LIVABILITY (Continued)**



**MTA's Music City Circuit Program Buses**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
10GS0030	Energy Retrofit Projects	1,924,565	1,916,789	0	7,776	8
09MT0001	MTA - Prior Capital Allocations	1,037,726	1,037,726	0	0	0
10MT0001	MTA - Building Improvements	1,500,000	338,213	0	1,161,787	1,523,564
10MT0002	MTA - Rapid Transit Infrastructure	3,500,000	110,910	0	3,389,090	107,866
10MT0003	MTA - Bus Replacement	10,100,000	10,100,000	0	0	0
10MT0003	MTA - Buses, Vans, Equipment	4,400,000	4,400,000	0	0	723,593
10MT0003	MTA - Paratransit Vehicles	2,600,000	2,600,000	0	0	0
11MT0001	Vehicle Prep and Logistics	1,550,000	399,523	0	1,150,477	288,317
11MT0002	Replacement Buses	6,950,000	6,165,402	0	784,598	0
11MT0002	RTA Grant Match	250,000	236,749	0	13,251	40,355
11MT0004	Paratransit Replacement Vehicles	1,200,000	890,784	0	309,216	129,657
11MT0005	Rapid Transit Route Analysis	800,000	448,331	0	351,669	24,052
<b>Summary for LIVABILITY (61 Projects)</b>						
<b>TOTALS</b>		<b>\$161,531,541</b>	<b>\$102,620,705</b>	<b>\$0</b>	<b>\$58,910,836</b>	<b>\$10,570,059</b>



**ALL OTHER**

**42 Projects Totaling \$92,912,644**



**Metropolitan Government of Nashville Historic Court House**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
10GS0024	Historic Courthouse Closeout	248,647	61,795	0	186,852	0
01PC010	Technical Equipment	2,267	0	0	2,267	0
04GS0006	Fleet Management Systems	161,826	155,096	0	6,730	1,210
08IT0011	Exchange / Directory Service	917,689	743,825	0	173,864	52,951
09GS0015	Misc. Building Improvments	4,750,000	2,672,607	0	2,077,393	577,969
09GS0019	Roofing Projects - Metro-wide	2,289,775	1,003,228	0	1,286,547	91,159
09GS0020	Relocation Costs	96,186	96,186	0	0	0
09HR0001	Cemetery Property - Bordeaux	100,000	0	0	100,000	0
10HC0002	Nashville City Cemetery Restoration	255,407	255,302	0	105	0
10FI0001	Capital Contingency - GSD	11,281,866	6,409,998	0	4,871,868	0
10FI0001	Capital Contingency - USD	3,743,730	305,000	0	3,438,730	0
	Capital Contingency - GSD	5,000,000	183	0	4,999,817	0

**ALL OTHER (Continued)**



**Justice A. A. Birch Building**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
	Capital Contingency - USD	1,735,000	6,879	0	1,728,121	0
09IT0001	Network Info Security	854,776	560,368	0	294,408	0
10FI0002	E-Budget System	179,666	0	0	179,666	0
10FI0002	Enterprise Financial Systems	2,755,881	2,755,881	0	0	94,545
10FI0002	E-Procurement System	408,373	408,373	0	0	0
10GS0006	Clifford Allen Bldg Renovation	2,000,000	1,998,383	0	1,617	533
10GS0021	Fulton Campus - Additional Infrastructure Funds	2,000,000	817,864	0	1,182,136	0
10GS0026	Fulton Campus - Infrastructure, Construction, Closeout	24,603,119	25,519,217	0	(916,098)	6,199
10GS0022	City Hall Closeout	9,510	0	0	9,510	0
10GS0031	Trial Lawyers Building	50,000	50,000	0	0	0
10GS0032	Metro Southeast	773,893	257,877	0	516,016	0
00PW006	Information Systems - Public Works	1,527,875	728,047	0	799,828	1,486

**ALL OTHER (Continued)**



**Shelby Street Bridge Walkway**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
10IT0001	Construction Projects	4,597,300	3,537,008	0	1,060,292	123,354
10IT0017	Disaster Recovery Back-up Site	860,000	128,266	0	731,734	88,400
10IT0018	Enterprise Services	1,008,367	1,008,367	0	0	0
10IT0019	Howard Office Building Data Center	4,820,760	4,669,831	0	150,929	6,236
10IT0020	Network Replacement	299,353	58,617	0	240,736	0
10IT0021	Platform Hardware Upgrades	121,636	109,309	0	12,327	0
10IT0022	PBX System	140,915	23,181	0	117,734	0
10IT0023	Enterprise Info Systems	318,826	186,915	0	131,911	1
11IT0003	Redesign of Nashville.Gov Website	55,000	(155,689)	0	210,689	91,040
11IT0008	Replace End-of-Life Equipment	2,031,001	1,271,176	0	759,825	545,685
11IT0010	HIPPA Compliance Software	258,000	34,000	0	224,000	0
11IT0011	Enterprise Agreement	4,500,000	4,455,223	0	44,777	0
11IT0012	ITS Construction	2,556,000	1,064,808	0	1,491,192	131,932

**ALL OTHER (Continued)**



**Two Rivers Mansion**

<b>Project ID</b>	<b>Project Name</b>	<b>Amount Approved</b>	<b>Amount Spent</b>	<b>Encumbrance</b>	<b>Balance Remaining</b>	<b>Difference Spent from 3Q FY2012</b>
11IT0013	EBS Improvements	1,600,000	1,261,454	0	338,546	649,690
11GS0016	Howard Campus FF&E	3,000,000	2,538,375	0	461,625	2,949
10PW0006	Solid Waste - Equipment - USD	250,000	0	0	250,000	0
10PW0007	Solid Waste - Equipment - USD	275,000	143,523	0	131,477	0
11PW0001	Solid Waste - Equipment	475,000	0	0	475,000	0
<b>Summary for ALL OTHER (42 Projects)</b>						
<b>TOTALS</b>		<b>\$92,912,644</b>	<b>\$65,140,473</b>	<b>\$0</b>	<b>\$27,772,171</b>	<b>\$2,465,339</b>



**Endnotes for Negative Differences from Prior Period**

<b><u>Page</u></b>	<b><u>Agency</u></b>	<b><u>Project</u></b>	<b><u>Amount</u></b>	<b><u>Explanation</u></b>
11	Water	Stormwater / Drainage Projects - Closeout	(\$18,005)	Reclass of two expenses to GEO-JOBE GIS Consulting: (\$9,395.37) & (\$8,609.62) to BU 65403010 - Stormwater Capital
15	Parks	Sevier Park Community Center	(\$133,322)	Net of reclass of (\$228,152.04) in expenses to a 4% account / other capital projects and \$94,829.70 in new expenses.
16	Public Works	Paving / Resurfacing GSD	(\$135,606)	Net of reclass of casting expenses (\$77,401) & (\$126,480) to Water BU 65556820 "Water Maintenance Day Repair" and \$68,275 in new expenses.



# CAPITAL PLAN STATUS REPORT

**JUNE 2012**

## **Capital Funds Accounting Report**

### **Section II**

#### **Notes:**

- The following section lists the current capital funds – capital projects, self-funding, Fed/State reimbursable, externally funded and non-bond fund accounts.
  
- **Description** – The Business Unit (Project) name.
- **Budget ITD** – Budget Inception to Date – Original budget balance through current report date.
- **Year to Date Actuals** – Realized expenses for the fiscal year 2012.
- **ITD Actuals** – Realized expenses from the project's inception to current report date.
- **Encumbrance** – Contracted amounts committed; but not yet spent.
- **Remaining Balance** – Calculated result of Budget ITD less ITD Actuals less Encumbrance.



Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
<b>40002 Tourist Tax Supported Cap Proj</b>					
15404000 FIN Tourist Tax Sup Cap Projs		525,000	906,214		(906,214)
15405000 FIN MCC Hotel		540	69,612		(69,612)
15405100 FIN Omni Agreement			1,500		(1,500)
15405200 FIN Wilson Springs		(218,244)	372,378		(372,378)
<b>40002 Tourist Tax Supported Cap Proj</b>		307,296	1,349,704		(1,349,704)
<b>40009 GSD FY10 Capital Projects Fund</b>					
01401010 ADM Contingency CF to FY10	5,041,055	43,481	169,187		4,871,868
01403010 ADM ADA Compliance Projects	1,292,488	135,223	1,046,151		246,337
01405010 ADM CJC Renovation	1,594,468	13,363	38,861		1,555,608
01406010 ADM Energy RetroFit Projects	1,924,565		1,916,781	7,785	(1)
01407010 ADM AABirch Closeout	1,358,477	32,736	384,667		973,810
01408010 ADM City Hall Closeout	9,510				9,510
01409010 ADM Major Maint Facilities	33,656		40,352		(6,696)
01410010 ADM Fulton CF to FY10	24,603,119	200,052	25,513,018	39,338	(949,237)
01411010 ADM Metro Southeast	773,893	11,508	257,877		516,016
01413010 ADM Temp Train E911	548,642	250,199	548,672		(30)
01414010 ADM Courthouse Closeout	248,647	6,289	61,794	1	186,852
01416010 ADM Roofing Projects	2,289,775	54,764	912,068	8,180	1,369,527
01418010 ADM Fulton Addi Infrast FY10	2,000,000	220,319	817,864		1,182,136
05401010 ELE Votor Reg Systems	42,386	7,275	17,275		25,111
07401010 PLA Tech Equipment	2,267				2,267
10403010 GSR Fleet Management	161,826	246	153,886		7,940
10404010 GSR Storm Sirens	213,162	51,745	66,910		146,252
11401010 HIS Nash Cemetery Restr	255,407		255,302		105
14401010 ITS Construction	4,597,300	1,389,972	3,413,654	201,154	982,492
14402010 ITS Exchange/Directory Service	917,689	152,438	690,874		226,815
14403010 ITS Disaster Recovery BU Site	860,000	38,121	39,866		820,134
14405010 ITS Platform Hardware Upgrades	97,823	6,100	85,496		12,327
14406010 ITS HOB Data Center	4,820,760	18,652	4,663,595	991	156,174
14407010 ITS Network Replacement	299,353	651	58,617	65,400	175,336
14408010 ITS PBX System	140,915		23,181		117,734
14409010 ITS Enterprise Info Systems	318,826	7,500	186,915	20,738	111,174
14410010 ITS Network Info Security	849,388	287,847	554,980	60	294,348
15401010 FIN Enterprise Financial Sys	2,655,881	311,314	2,561,336	12,360	82,185
15403010 FIN E Budget	179,666				179,666
23401010 CIR Traffic Violation Mgt Sys	1,970,791	22,074	523,675		1,447,116
29401010 JIS OJIES OpenJusInfoExchgSys	532,957		476,416		56,541
30401010 SHE CJC Inmate Shower Renov	478,126		319,670		158,456
31401010 POL AFIS Proj with JIS	36,932				36,932
31402010 POL Facility Closeout	175,380		15,759		159,621
31403010 POL Records Mgt Software	1,489,164		953,875	4,000	531,289
31404010 POL Crime Lab FY10	509,575	1,590	9,192		500,383
31405010 POL SWAT Bomb Fleet	343,800				343,800
31406010 POL TrainingAcademyFacLst	698,000	9,707	56,015	71,573	570,412
31407010 POL West CF to FY10	1,696,718	464,080	1,696,720		(2)
31408010 POL Plan Precincts	500,000				500,000
31409010 POL Crime Lab FY10	6,487,700	227,323	512,508		5,975,192
31410010 POL West Precinct FY10	11,252,500	6,310,747	10,986,989	34,543	230,968

Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
32403010 FIR Master Plan CF FY10	10,782,441	4,261,599	4,384,407	4,925,998	1,472,037
32404010 FIR Training Tower	700,000				700,000
37401010 SOC Bordeaux Cemetery Property	100,000				100,000
38401010 HEA East Clinic Mech HVAC	139,787	62,994	71,586		68,201
39401010 LIB Goodlettsville Librar	5,242,880	222,474	4,481,347	190,046	571,487
40402010 PAR General Park Improvement	151,000	5,862	100,806		50,194
40403010 PAR Greenway Downtown	379,327		377,329	1,998	0
40404010 PAR Greenway Harpeth	600,702	51,329	277,397	674,301	(350,996)
40405010 PAR Greenway Open Space	125,000		22,065		102,935
40406010 PAR Greenway Opry Mills	250,000				250,000
40407010 PAR Greenway Mill Creek	449,000	136,168	237,661	22,407	188,932
40408010 PAR Greenway Richland	527,000		525,707	1,268	25
40409010 PAR Harpeth Soccer	85,000	1,700	1,700		83,300
40410010 PAR Joelton Grant Match	500,000	330,171	422,077	84,064	(6,140)
40411010 PAR Land Acq Antioch	650,000	61,882	150,485	30,717	468,798
40412010 PAR Land Acq Heartland Mill	253,000		252,990		10
40413010 PAR Land Acq Warner	1,500,000		1,500,000		
40414010 PAR McCabe Center	4,100,000	705,610	3,959,261	3,562	137,177
40417010 PAR Warner Youth Sports Field	400,000		379,048	33,710	(12,757)
40419010 PAR Plan SE with Health	500,000	189,663	195,961		304,039
41401010 ART Public Art	5,627,750	320,053	946,186	8,567	4,672,997
42402010 PW Bridges GSD	5,372,310	975,290	4,767,890	42,400	562,020
42404010 PW Information Systems GSD	1,527,875	173,498	726,560	252,245	549,070
42405010 PW Paving GSD	9,645,038	1,016,015	7,230,347	298,417	2,116,274
42407010 PW Roadway Projects GSD	5,694,972	1,349,688	2,760,147	186,552	2,748,273
42409010 PW Sidewalks GSD	2,976,945	3,867	2,431,927	278,917	266,101
42412010 PW Traffic GSD	1,096,185	240	1,022,440		73,745
42414010 PW Closeout Prior FY10 GSD			100		(100)
61401010 MUN Life and Safety Upgrdes	3,083				3,083
64401010 SPA Roof and Signage	175,867		13,995		161,872
65401010 W&S Stormwater Drain GO Closeo	328,560	18,005	271,595	46,902	10,063
67401010 GHO Star and Rev Cycle Softwar	284,479				284,479
75401010 MAC New Headstart North Kitche	2,152,450	417	8,837		2,143,613
75402010 MAC New Headstart Fac Douglas	482,180		109		482,071
78401010 MTA Carry Forward to FY10	1,037,726		1,037,726		
78402010 MTA Fed Grant Local Match	4,400,000	228,233	3,676,407		723,593
78403010 MTA Bus Rapid Transit Infrastr	3,500,000		3,044		3,496,956
78404010 MTA Building Improvements	5,170,000	870,722	2,484,649	76,450	2,608,901
78405010 MTA Replace Paratransit Vehicl	2,600,000		2,600,000		
78406010 MTA Replace 40/60 ft Buses	10,100,000		10,100,000		
<b>40009 GSD FY10 Capital Projects Fund</b>	<b>173,913,144</b>	<b>21,260,794</b>	<b>117,451,779</b>	<b>7,624,642</b>	<b>48,836,723</b>

Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
<b>40011 GSD FY11 Capital Projects Fund</b>					
01401011 ADM GSD Contingency CF to FY11	5,000,000		183		4,999,817
01410011 ADM Peterbilt Projects	16,000,000	1,741,224	9,327,563	253,075	6,419,362
01411011 ADM Hickory Hollow Projects	18,000,000	3,311,182	3,356,465		14,643,535
10401011 GSR Howard Office Bldg FF&E	3,000,000	13,173	2,535,426		464,574
10402011 GSR Clifford Allen Renovation	2,000,000	339,475	1,997,849	1	2,150
10403011 GSR Misc Building Improvements	4,750,000	1,359,267	2,094,639	372,032	2,283,330
10404011 GSR Highland Heights Renovatio	10,000,000	349,568	420,167	737,389	8,842,444
14401011 ITS Construction	2,556,000	492,511	932,876	487,060	1,136,064
14402011 ITS End of Life Equipment	2,060,201	403,942	754,690	293,877	1,011,635
14403011 ITS EA Microsoft Year 1	4,500,000		4,455,223		44,777
14404011 ITS EBS / E-Proc Improvements	2,812,284	1,028,527	1,824,047	348,171	640,065
14405011 ITS Nashville.gov Redesign	313,367	11,638	11,638		301,729
14410011 ITS HIPAA Compliance	258,000	6,120	34,000	59,202	164,798
15404011 FIN Flood Related Projects	4,000,000				4,000,000
15404211 FIN Public Works Flood Capital	900,000				900,000
15404311 FIN W&S SW Waterford Flood Cap	100,000	400,196	400,196		(300,196)
31402011 POL Midtown Hills Land/Constr	6,000,000	819,966	819,966	4,500	5,175,534
32403011 FIR Master Plan Implementation	7,500,000	(934,879)	938,954	175	6,560,871
39401011 LIB Bellevue Lib Planning/Land	1,000,000	25,577	34,854		965,146
40402011 PAR New Sevier Community Ctr	4,000,000	452,098	452,098	209,427	3,338,475
40403011 PAR Greenway Projects	3,250,000	90,050	90,050	634,808	2,525,142
40405011 PAR Open Space Revolving Fund	5,000,000	3,127,217	4,404,140	8,800	587,060
40406011 PAR Centennial Prk Master Plan	500,000	14,624	14,624	38,739	446,638
40407011 PAR Two Rivers Mansion Renovat	750,000	305,903	384,616	217,139	148,245
40408011 PAR Sportsplex Renovations	2,000,000	188,135	356,334	225,233	1,418,434
40409011 PAR Fairgrounds Park Plan/Dev	2,000,000			1,183,299	816,702
40410011 PAR Joelton Park Improvements	250,000	35,053	35,053	214,947	
40413011 PAR Warner Park Local Match	315,000	16,192	19,332	72,948	222,720
40414011 PAR Shelby Park Master Plan	1,000,000	11,806	29,661	97,592	872,747
42402011 PW Bridges GSD	4,000,000	1,283,671	1,790,909	413,372	1,795,719
42404011 PW Wayfinding ITS Match GSD	500,000				500,000
42405011 PW Paving/Resurfacing GSD	7,000,000	4,192,701	6,438,392	14,658	546,950
42407011 PW Bikeways GSD	2,500,000	603,266	940,283	529,435	1,030,283
42409011 PW Sidewalks GSD	7,500,000	1,348,927	2,177,761	1,997,888	3,324,350
42416011 PW 28th/31st Ave Conn GSD	18,000,000	2,908,298	10,327,630	2,980,497	4,691,873
42418011 PW Traffic Signals/Equip GSD	2,500,000	931,461	1,469,513	733,765	296,722
42419011 PW Solid Waste Fac/Equip GSD	475,000				475,000
78402011 MTA Grant Local Match	1,550,000	111,206	111,206		1,438,794
78403011 MTA Route Analysis	800,000	115,611	424,279		375,721
78404011 MTA RTA Grant Local Match	250,000	133,894	196,394		53,606
78405011 MTA Paratransit Vehicles	1,200,000	761,127	761,127		438,873
78406011 MTA Replacement Buses	4,950,000		4,165,402		784,598
<b>40011 GSD FY11 Capital Projects Fund</b>	<b>161,039,851</b>	<b>25,998,726</b>	<b>64,527,539</b>	<b>12,128,028</b>	<b>84,384,284</b>
<b>40109 GSD FY10 Self-funding Cap Proj</b>					
60401010 FAR Farmers Mkt Projects	43,668		77,083	775	(34,190)
63401010 CON Omnibus Projects CarryFwd	1,346,982				1,346,982
<b>40109 GSD FY10 Self-funding Cap Proj</b>	<b>1,390,650</b>		<b>77,083</b>	<b>775</b>	<b>1,312,792</b>

Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
<b>40111 GSD Cap Proj Nash St Comm Coll</b>					
01405011 ADM Cap Proj Nash State Comm	1,000,000				1,000,000
<b>40111 GSD Cap Proj Nash St Comm Coll</b>	<b>1,000,000</b>				<b>1,000,000</b>
<b>40209 GSD FY10 Non-BAB Capital Projs</b>					
01415510 ADM Relocation Costs	94,216	6,987	87,392		6,824
01417510 ADM Trial Lawyers Build Maint	50,000				50,000
77411010 MDHA African Am Museum	9,297,304	54,820	110,568		9,186,736
77412010 MDHA Frist CF FY10	106,073				106,073
77413010 MDHA Adventure Science	4,253		4,253		
77414010 MDHA Frist FY10	141,000				141,000
<b>40209 GSD FY10 Non-BAB Capital Projs</b>	<b>9,692,846</b>	<b>61,807</b>	<b>202,212</b>		<b>9,490,633</b>
<b>40240 CCA Constr Rev Bds 2010A-1</b>					
71400100 CCA Constr Rev Bds 2010A-1	495,718,305	129,593,735	371,130,346		124,587,959
71400110 CCA MDHA LOC RvBds2010A-1	40,920,905		40,920,905		
71400120 CCA Constr Contingency 2010A-1	19,000,099				19,000,099
71401100 CCA Cost of Issuance 2010A-1			473,096		(473,096)
<b>40240 CCA Constr Rev Bds 2010A-1</b>	<b>555,639,309</b>	<b>129,593,735</b>	<b>412,524,347</b>		<b>143,114,962</b>
<b>40300 GSD Public Works Construction</b>					
01412001 ADM GSD PW Constr Interest			162,673		(162,673)
42412000 PW Paving & Resurfacing			3,447,372		(3,447,372)
42412001 PW Sidewalks & Bikeways			106,016		(106,016)
42412002 PW Bridges			198,718		(198,718)
42412003 PW Other Road Projects		141,740	3,107,802	309,002	(3,416,804)
42412004 PW Traffic & ITS		639,130	10,729,721	2,181,418	(12,911,139)
42412005 PW Tree Canopy Assessmt Grant			40,000		(40,000)
42412006 PW Gateway Blvd Design		1,777,623	3,084,115	7,168,632	(10,252,747)
42412011 PW Resurface Tulip Grove Rd		(113,752)	457,674	727	(458,401)
42412012 PW Resurface Fessers Lane		(43,129)	168,329	4,187	(172,516)
42412013 PW Development Infrastructure		225,851	411,242	76,041	(487,282)
<b>40300 GSD Public Works Construction</b>		<b>2,627,463</b>	<b>21,913,661</b>	<b>9,740,007</b>	<b>(31,653,667)</b>
<b>40400 GSD Externally Funded Cap Proj</b>					
01440400 ADM GSD Ext Funded CapProj Int			23,684		(23,684)
30440400 SHE CCA Security System Upgrade	1,500,000		2,289,124		(789,124)
<b>40400 GSD Externally Funded Cap Proj</b>	<b>1,500,000</b>		<b>2,312,808</b>		<b>(812,808)</b>
<b>40401 GSD 800 MHz Upgrade</b>					
10440401 GSR RS 800 MHz Upgrade	22,700,000	1,808,937	8,467,542	14,078,967	153,491
<b>40401 GSD 800 MHz Upgrade</b>	<b>22,700,000</b>	<b>1,808,937</b>	<b>8,467,542</b>	<b>14,078,967</b>	<b>153,491</b>
<b>40430 Sheriff Non-Bond Funded CapProj</b>					
30480100 SHE Detention Facility Expansn	10,000,000	1,156	9,632,531	9,349,494	(8,982,025)
<b>40430 Sheriff Non-Bond Funded CapProj</b>	<b>10,000,000</b>	<b>1,156</b>	<b>9,632,531</b>	<b>9,349,494</b>	<b>(8,982,025)</b>



Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
<b>40431 Police Non-Bond Funded CapProj</b>					
31480100 POL SID Renovation	1,998,000		2,682,890	302,156	(987,047)
31480200 POL Shoot House	494,500				494,500
<b>40431 Police Non-Bond Funded CapProj</b>	<b>2,492,500</b>		<b>2,682,890</b>	<b>302,156</b>	<b>(492,547)</b>
<b>40439 Library Non-Bond FundedCapProj</b>					
39400439 LIB Interest NonBond Fd CapPrj			193		(193)
39421108 LIB Main Library Renovation YA	43,481		43,245		236
39422197 LIB Main Library Renovations	9,449				9,449
<b>40439 Library Non-Bond FundedCapProj</b>	<b>52,930</b>		<b>43,437</b>		<b>9,493</b>
<b>40440 Parks Non-Bond Funded CapProj</b>					
40400440 PAR Interest NonBond Fd CapPrj			1,250		(1,250)
40416110 PAR Whites Creek Expand	251,000	2,348	243,489	7,510	1
40418110 PAR Close out Prior FY10	300,000		296,019	3,546	435
40420010 PAR Stones River Greenway 99	172,995	3,725	678,579	19,726	(525,310)
40421010 PAR Mill Creek Greenway 99	162,239				162,239
<b>40440 Parks Non-Bond Funded CapProj</b>	<b>886,234</b>	<b>6,073</b>	<b>1,219,338</b>	<b>30,782</b>	<b>(363,886)</b>
<b>40467 General Hospital ARRA Capital</b>					
67471000 GHO ARRA Pt Records System	3,500,000	504,126	3,498,694		1,306
<b>40467 General Hospital ARRA Capital</b>	<b>3,500,000</b>	<b>504,126</b>	<b>3,498,694</b>		<b>1,306</b>
<b>43241 CCA Constr Rev Bds BAB 2010A-2</b>					
71400200 CCA Constr Rev BAB 2010A-2			127,915,365		(127,915,365)
71401200 CCA Cost of Issuance 2010A-2			1,961,016		(1,961,016)
<b>43241 CCA Constr Rev Bds BAB 2010A-2</b>			<b>129,876,381</b>		<b>(129,876,381)</b>
<b>43242 CCA Constr Subd Rev BAB 2010B</b>					
71400300 CCA Constr Sub Rev BAB 2010B			331,683,795		(331,683,795)
71401300 CCA Cost of Issuance 2010B			4,854,995		(4,854,995)
<b>43242 CCA Constr Subd Rev BAB 2010B</b>			<b>336,538,790</b>		<b>(336,538,790)</b>
<b>45007 MNPS FY07Capital Plan-CommPap</b>					
80410007 MNPS Cane Ridge High #	46,841,075	327,700	46,835,264	5,811	
<b>45007 MNPS FY07Capital Plan-CommPap</b>	<b>46,841,075</b>	<b>327,700</b>	<b>46,835,264</b>	<b>5,811</b>	
<b>45008 MNPS FY08 Capital Projects Fnd</b>					
01403108 ADM MNPS MPImpBds08 Contingen	2,002,890				2,002,890
01403118 ADM MNPS CAFR Eliminations			(104,193,562)		104,193,562
80401008 MNPS Apollo MS 20 Classrooms	3,856,237		3,856,237		
80403008 MNPS Cole Elem 14 Classrooms	3,110,952		3,110,952		
80405008 MNPS District Wide ADA Complia	4,350,895		4,350,895		
80408008 MNPS Maplewood HS Renovation	11,260,000	(16,088)	11,260,000		
80410008 MNPS Security Env Maint Emerge	5,161,043		5,161,043		
80414008 MNPS Overton HS Cafe/Lib Addit	1,178,215		1,178,215		
80415008 MNPS Paragon Mills 16 Classroo	3,485,487		3,485,487		
80417008 MNPS MS Athletic Fields	437,517		437,140		377
80422008 MNPS Misc Capt Proj TBD BoE	6,374,313	1,652,073	6,119,876	1,000	253,436
<b>45008 MNPS FY08 Capital Projects Fnd</b>	<b>41,217,549</b>	<b>1,635,984</b>	<b>(65,233,716)</b>	<b>1,000</b>	<b>106,450,265</b>

Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
<b>45009 MNPS FY10 Capital Projects</b>					
01403109 ADM MNPS FY10 Capital Conting	2,638,294	1,561,989	2,158,468	1,604	478,222
80401009 MNPS Crieve Hall Elem 10 Class	283,477	(11,884)	231,518	2,153	49,805
80401109 MNPS Football Stadium Lighting	550,000		550,000		
80402009 MNPS Glengarry Elem 10 Classrm	54,500	1,611	54,500		
80403009 MNPS Glenview Elem 11 Classrms	12,533		12,533		
80405009 MNPS Haywood Elem 16 Classrms	159,903	100,560	145,903		14,000
80406009 MNPS Madison MS Modernization	8,488,000	(6,720)	7,596,994	220,408	670,598
80407009 MNPS Wharton Elem Modernizatio	3,023,840	(76,329)	2,630,525	393,315	
80408009 MNPS ADA Compliance	3,152,029	299,048	2,316,870	283	834,875
80409009 MNPS Bus Replacement	2,459,116		2,459,116		
80410009 MNPS Entry Vestibule Security	330,000	27,794	330,000		(0)
80412009 MNPS Pre K Playgrounds	284,493		284,492		1
80413009 MNPS Roof Replacement Repairs	2,858,015	93,341	2,858,569	1,530	(2,084)
80414009 MNPS Maintenance Emergencies	7,022,013	(331,140)	6,850,254	19,465	152,293
80415009 MNPS Technology	15,000,000	4,219,747	14,448,583	276,849	274,568
<b>45009 MNPS FY10 Capital Projects</b>	<b>46,316,213</b>	<b>5,878,017</b>	<b>42,928,327</b>	<b>915,606</b>	<b>2,472,279</b>
<b>45011 MNPS FY11 Capital Projects Fun</b>					
01403111 ADM MNPS FY11 Capital Conting	2,000,000	1,291,187	1,291,187	21,391	687,422
80409011 MNPS Bus Replacement	5,041,996	158,039	4,907,631	4,567	129,799
80410011 MNPS Cane Ridge Elementary	15,000,000	5,460,516	5,940,396	4,416,438	4,643,165
80415011 MNPS Technology	5,000,000				5,000,000
<b>45011 MNPS FY11 Capital Projects Fun</b>	<b>27,041,996</b>	<b>6,909,741</b>	<b>12,139,214</b>	<b>4,442,395</b>	<b>10,460,387</b>
<b>45107 MNPS FY11 Qualified Sch CapPrj</b>					
80400122 MNPS QSCB Lakeview Elem Roof	165,000		101,750	4,520	58,731
80400215 MNPS QSCB Cockrill Elem Roof	741,000	52,164	416,723		324,277
80400225 MNPS QSCB Cole ElementaryRoof	118,921	112,613	118,921	0	
80400290 MNPS QSCB East LiteratureGymAC	500,000	258,549	464,545	25,000	10,455
80400315 MNPS QSCB Gateway Elem Additio	3,072,338	1,865,971	2,664,517	285,432	122,389
80400405 MNPS QSCB Haywood Elem Roof	366,106	164,774	317,913	2,000	46,194
80400415 MNPS QSCB Hermitage Elem Renov	4,645,000	2,047,115	4,104,697	41,226	499,077
80400440 MNPS QSCB Hillwood HS Gym AC	239,451	85,216	175,036		64,416
80400450 MNPS QSCB Hume Fogg High Roof	647,630	267,663	294,060	70,949	282,621
80400497 MNPS QSCB ML King HS Gym AC	500,000	184,026	263,586	31,279	205,136
80400532 MNPS QSCB McGavock High Roof	2,261,775	1,233,817	2,119,207		142,568
80400577 MNPS QSCB Apollo Middle Roof	816,717		700,000		116,717
80400585 MNPS QSCB Murrell School Roof	294,500	72,370	262,020		32,480
80400615 MNPS QSCB Overton HS Gym AC	478,826	73,453	190,993		287,833
80400640 MNPS QSCB Pennington Elem Roof	372,000	61,950	299,575		72,425
80400650 MNPS QSCB Percy Priest Elem	86,250	1,211	84,206		2,044
80400897 MNPS QSCB Old Brick Church MS	166,557	133,724	142,312	24,245	0
80401110 MNPS QSCB Antioch High Roof	1,293,600	242,832	1,012,835	36,484	244,282
80401270 MNPS QSCB Dupont HadleyMS HVAC	142,880	7,782	142,880		
80401315 MNPS QSCB Gateway Elem Renovat	2,566,429	1,083,417	1,890,220	558,018	118,191
80401355 MNPS QSCB Goodlettsville MS Ro	607,566	193,598	601,830		5,736
80401510 MNPS QSCB Litton Middle Additi	1,999,607	1,132,513	1,849,487	16,466	133,654
80401532 MNPS QSCB McGavock HS Gym AC	832,000	531,312	748,164	25,000	58,836
80401540 MNPS QSCB McMurray Middle Roof	555,000	153,794	387,368	18,997	148,636

Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
80401563 MNPS QSCB Moore MS Roof HVAC	206,363	5,113	206,363		
80401705 MNPS QSCB Stratford High Roof	892,065	146,755	416,529		475,536
80401805 MNPS QSCB Wright Middle Roof	233,200	49,437	182,953	628	49,619
80402510 MNPS QSCB Litton Middle Renova	5,896,000	3,258,538	5,549,474	91,450	255,076
80405200 MNPS QSCB Chadwell Elem Renova	4,577,174	2,467,931	2,862,854	1,472,639	241,682
<b>45107 MNPS FY11 Qualified Sch CapPrj</b>	<b>35,273,957</b>	<b>15,887,634</b>	<b>28,571,018</b>	<b>2,704,333</b>	<b>3,998,606</b>
<b>45109 MNPS FY10 Self-funding CapProj</b>					
80401609 MNPS Energy Retrofits	15,250,031	413,890	14,603,856	227,909	418,266
<b>45109 MNPS FY10 Self-funding CapProj</b>	<b>15,250,031</b>	<b>413,890</b>	<b>14,603,856</b>	<b>227,909</b>	<b>418,266</b>
<b>45115 MNPS ARRA Qualified Sch CapPrj</b>					
80427235 MNPS ARRA QSCB Crieve Hall	3,916,362	8,618	3,902,727	13,635	
80427335 MNPS ARRA QSCB Glengarry Elem	2,105,363	268,270	2,017,613		87,750
80427345 MNPS ARRA QSCB Glenview Elem	2,366,737	56,936	2,265,002	65,913	35,822
80427405 MNPS ARRA QSCB Haywood Elem	3,517,358	346,618	3,429,007	22,050	66,300
80427448 MNPS ARRA QSCB CoraHowePERmA	834,408		834,408		
80427545 MNPS ARRA QSCB MadisonMSRooRp	369,516		369,516		
80427784 MNPS ARRA QSCB Wharton Elem	7,797,453		7,650,358	63,507	83,588
<b>45115 MNPS ARRA Qualified Sch CapPrj</b>	<b>20,907,196</b>	<b>680,442</b>	<b>20,468,631</b>	<b>165,105</b>	<b>273,460</b>
<b>48009 USD FY10 Capital Projects Fund</b>					
01402010 ADM USD Contingency CF to FY10	3,438,730				3,438,730
32405010 FIR USD Station 35	2,000,000	1,903,347	1,992,670	8,015	(684)
32491010 FIR USD Equipment	118,400		91,386		27,014
42401010 PW USD Bikeways	889,977	81,403	618,383	14,018	257,576
42403010 PW USD Bridges	797,804	163,808	708,175	67,380	22,249
42406010 PW USD Paving	1,230,469	86,289	1,146,659	32,627	51,183
42408010 PW USD Roadway Projects	8,702,114	195,617	7,220,294	146,407	1,335,414
42410010 PW USD Sidewalks	2,277,325	714,732	1,624,528	296,882	355,915
42413010 PW USD Traffic	681,213	44,577	542,565	56,658	81,990
42416010 PW USD 28th 31st Ave Conn Plan	500,000	223	499,918		82
65402010 W&S SW USD Drain GO Closeout	177,159		177,533		(374)
77404010 MDHA USD Gulch Arts Ctr Redev	1,192,093	354,477	550,851		641,242
77405010 MDHA USD Riverfront Phase 2	22,000,000	8,169,588	12,102,808		9,897,192
<b>48009 USD FY10 Capital Projects Fund</b>	<b>44,005,284</b>	<b>11,714,063</b>	<b>27,275,769</b>	<b>621,987</b>	<b>16,107,528</b>
<b>48011 USD FY11 Capital Projects Fund</b>					
01402011 ADM USD Contingency CF to FY11	1,735,000	6,879	6,879		1,728,121
42401011 PW USD Bikeways	500,000	315,723	315,723	61,101	123,176
42406011 PW USD Paving/Resurfacing	5,000,000	808,594	1,388,753	473,167	3,138,080
42408011 PW USD Wayfinding ITS Match	500,000				500,000
42410011 PW USD Sidewalks	5,000,000	1,811,937	4,411,808	384,644	203,548
42413011 PW USD Traffic Signals/Equip	1,500,000	275,299	453,441	424,354	622,205
42414011 PW USD Multi Fam Refuse/Recycl	250,000				250,000
42415011 PW USD Refuse/Recycle Contain	275,000	143,523	143,523		131,477
<b>48011 USD FY11 Capital Projects Fund</b>	<b>14,760,000</b>	<b>3,361,956</b>	<b>6,720,127</b>	<b>1,343,266</b>	<b>6,696,607</b>

Description	Budget ITD	Year to Date Actuals	ITD Actuals	Encumbrance	Remaining Balance
<b>49107 DES MCC INFRASTRUCTURE CP</b>					
68403010 DES MCC Infrastructure CP	8,500,000	921,952	4,525,469		3,974,531
<b>49107 DES MCC INFRASTRUCTURE CP</b>	<b>8,500,000</b>	<b>921,952</b>	<b>4,525,469</b>		<b>3,974,531</b>
<b>49108 DES FY08 Self-funding Cap Proj</b>					
01494506 ADM USD DES MiscSerProjProceed			1,638,845		(1,638,845)
<b>49108 DES FY08 Self-funding Cap Proj</b>			<b>1,638,845</b>		<b>(1,638,845)</b>
<b>49109 DES FY10 Self-Funding Cap Proj</b>					
68401010 DES Misc Service Projects	2,919,390	155,796	1,783,576		1,135,814
68402010 DES Customer Connection and Re	2,410,000		1,040,165		1,369,835
<b>49109 DES FY10 Self-Funding Cap Proj</b>	<b>5,329,390</b>	<b>155,796</b>	<b>2,823,741</b>		<b>2,505,649</b>
<b>49110 W&amp;S Stormwater S/F FY10CapProj</b>					
65403010 W&S Stormwater S/F FY10 CapPrj	38,300,000	3,133,060	11,618,553	11,187,385	15,494,062
<b>49110 W&amp;S Stormwater S/F FY10CapProj</b>	<b>38,300,000</b>	<b>3,133,060</b>	<b>11,618,553</b>	<b>11,187,385</b>	<b>15,494,062</b>

## Endnotes for Section II

<u>Page</u>	<u>Explanation</u>
23	Fund 40002 – Music City Center Fund set-up to collect Tourist Tax surcharge in support of capital project related expenses.
25	Fund 40300 – Public Work’s non-budgeted Fed / State / Grant Pass-through account where project expense are re-paid as Fed / State and Grant money is received.
25	Fund 40400 – GSD projects externally funded from Fed / State reimbursements. Negative balances can occur due to timing of expenses versus reimbursements.
26	Fund 40431 – Police Department’s non-bond funded projects accounts. Project budget / reimbursements derive from Drug Forfeitures. Negative balances can occur due to timing of expenses versus reimbursements.
26	Fund 40439 – Public Library’s non-bond funded project accounts. Project budget / reimbursements derive from private donations from the Library Foundation. Negative balances can occur due to timing of expenses versus reimbursements.
26	Fund 40440 – Parks Department’s non-bond funded project accounts. Project budget / reimbursements derive from Fed / State grants. Negative balances can occur due to timing of expenses versus reimbursements.
26	Fund 40467 – American Recovery and Reinvestment Act (ARRA) Grant for General Hospital. Non-budgeted.
26	Fund 43241 – Convention Center Authority (CCA) Construction Revenue Bonds – Accounts for the Cost of Issuance of Convention Center Authority Revenue Bonds – Series 2010A-2. Non-budgeted.
26	Fund 43242 – Convention Center Authority (CCA) Construction Revenue Bonds – Accounts for the Cost of Issuance of Convention Center Authority Revenue Bonds – Series 2010B. Non-budgeted.



# CAPITAL PLAN STATUS REPORT

**JUNE 2012**

## **4% Reserve Fund Balances by Agency / Commission / Department**

### **Section III**

#### **Notes:**

- The 4% Reserve Fund derives from a transfer of 4% of General Fund Revenues of the General Services District (GSD). It is specifically intended by Charter to provide funds for the purchase of equipment and/or the repair of buildings for those agencies deriving their operating budgets from the GSD General Fund. The administration, through Council Resolutions, may appropriate funds from the 4% Reserve Fund balance to agencies for needed equipment or repairs to buildings and facilities. The following section lists the outstanding balances appropriated to those agencies.
- **Source Description** – The Agency, Commission or Department receiving the 4% appropriation.
- **FY 2012 4% Budget** – The budget balance available at the start of the fiscal year.
- **FY 2012 YTD 4% Actuals** – The realized expenses for the fiscal year.
- **4% Budget Minus Actuals** – Calculated result of 4% Budget less YTD 4% Actuals.
- **Encumb. Balance** – Contracted amounts committed; but not yet spent.
- **Available Balance** – Calculated result of 4% Budget less YTD 4% Actuals less Encumbrance.





**4% Reserve Fund Balances - ALL AGENCIES**  
**For the Quarter Ending June 30, 2012**

<b>Agency / Commission / Department</b>	<b>FY 2012 4% Budget</b>	<b>FY 2011 YTD 4% Actuals</b>	<b>4% Budget Minus Actuals</b>	<b>Encumb. Balance</b>	<b>Available Balance</b>
002 Metropolitan Council	54,338	0	54,338	0	54,338
003 Metropolitan Clerk	22,165	7,844	14,321	0	14,321
005 Election Commission	405,000	0	405,000	0	405,000
006 Law	61,008	8,149	52,859	0	52,859
007 Planning Commission	130,290	100,000	30,290	0	30,290
008 Human Resources	158,521	0	158,521	0	158,521
010 General Services	27,631,677	11,234,581	16,397,096	0	16,397,096
011 Historical Commission	31,420	5,000	26,420	0	26,420
014 Information Technology Service	5,302,975	3,337,701	1,965,274	0	1,965,274
015 Finance	5,872,809	47,281	5,825,528	0	5,825,528
016 Assessor of Property	391,091	65,288	325,803	0	325,803
017 Trustee	20,000	0	20,000	0	20,000
018 County Clerk	168,748	0	168,748	0	168,748
019 District Attorney	79,200	13,897	65,303	0	65,303
021 Public Defender	38,110	9,975	28,135	0	28,135
022 Juvenile Court Clerk	300,000	0	300,000	0	300,000
024 Criminal Court Clerk	156,100	22,917	133,183	0	133,183
025 Clerk and Master - Chancery	514,784	52,923	461,861	0	461,861
026 Juvenile Court	17,254	513	16,741	0	16,741
027 General Sessions Court	320,427	149,227	171,200	0	171,200
028 State Trial Courts	47,273	32,816	14,457	0	14,457

**4% Reserve Fund Balances - ALL AGENCIES**  
**For the Quarter Ending June 30, 2012**

<b>Agency / Commission / Department</b>	<b>FY 2012 4% Budget</b>	<b>FY 2011 YTD 4% Actuals</b>	<b>4% Budget Minus Actuals</b>	<b>Encumb. Balance</b>	<b>Available Balance</b>
029 Justice Integration Services	179,999	147,236	32,763	0	32,763
030 Sheriff	1,140,932	1,140,932	0	0	0
031 Police	4,295,598	874,878	3,420,720	0	3,420,720
032 Fire	5,192,627	2,924,453	2,268,174	0	2,268,174
033 Codes Administration	137,879	17,934	119,945	0	119,945
037 Social Services	136,300	54,535	81,765	0	81,765
038 Health	273,379	123,915	149,464	0	149,464
039 Public Library	4,001,081	1,941,305	2,059,776	0	2,059,776
040 Parks	2,687,194	846,747	1,840,447	0	1,840,447
041 Arts Commission	25,000	0	25,000	0	25,000
042 Public Works	2,116,713	170,011	1,946,702	0	1,946,702
045 Transportation Licensing	488	0	488	0	488
048 Internal Audit	45,800	24,371	21,429	0	21,429
061 Municipal Auditorium	939,318	353,424	585,894	0	585,894
064 Sports Authority	39	0	39	0	39
066 Bordeaux Long Term Care	96,300	96,300	0	0	0
067 General Hospital	784,870	676,361	108,509	0	108,509
069 Knowles Home	78,932	52,109	26,823	0	26,823
075 Metro Action Commission	29,025	23,640	5,385	0	5,385
091 ECC Emergency Comm Center	19,792	0	19,792	0	19,792

